MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8681 8

MONTHLY CONSTRUCTION REPORT
Month Ending - January 31, 1967

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr,Sign & Strs.(1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	3	78
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	99
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66		
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
F 215 (15) Lolo-Missoula	---	Waddell Const.Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	Winter Suspend 12/1/66	10	46
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Fair	37	4
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Driving $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	11/22/66	240 Cal. Days	Subj. to B.P.R. Conc.			
F 237 (24) Bonner-Ovando	2.624	Bud King Const.Co. $637,921.95	449.5' Str. Gr. Surf, PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Winter Shutdown 11/30/66		42
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	--	--	77
SMP 3199-66 Granite, Lake, Mineral Missoula & Ravalli Counties	---	Maronick Const.Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Poor	10	54

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	G,GS,RMS,Dr. & Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Winter Shutdown 11/8/66	--	95
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	60
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 12/23/66		25
S 424 (3) Polson-N.& W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Days	Not Started			
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const.Co. $134,856.00	Crush & Stockpile	1/24/67	180 Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Winter Shutdown 1/6/67		11
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr, Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Winter Shutdown 12/23/66		67
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Winter Shutdown 12/23/66		52
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Good	4	59
U 249 (17) & F 214 (6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const.Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	Not Started			

Division 12-20 - Kalispell

S 58 (6) Perma-Hot Springs	1.059	Ash Const. Co. $720,860.41	G,GS,RMS,Dr. & Strs.(178.25')	8/28/67	5/31/68
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.Sign Lights & Strs.	8/4/65	120 Cal. Days
S 404 (4) Kalispell-So. Loop	1.719	Kirly Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days
S 424 (5) Polson-N.& W. SMP 1590-67 Flathead, Lake, Lincoln & Sanders Counties	2.775 --- ---	Zook Bros. Const. $247,960.81 Ruffler Const.Co. $134,856.00	G,GS,PMS & Dr. Crush & Stockpile	1/24/67 1/24/67	120 Days 180 Days

DISTRICT TWO - BUTTE

Division 21-20 - Butte

LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/2/66	20 Cal. Days
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $984,936.58	G,GS,PMS,Dr. & 108.0' PCO	9/27/66	120 Cal. Days
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $20,835.30	Fencing	8/17/66	6 Cal. Days
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,984.89	G,GS,PMS,Dr. Sign & Strs.	11/30/65	30 Cal. Days
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	5.953	Robert Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/65	200 Cal. Days
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCO	7/20/66	270 Cal. Days
U 249 (17) & F 214 (6) Broadwater to Helena via Euclid Avenue	2.469	Rolland Const.Co. $630,182.65	G,GS,PMS,Sign & Dr.	10/29/66	250 Cal. Days

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	--	7	3
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	12
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	84
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	--	--	48
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	Fair	21	46

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	--	--	88
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66		98
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	--	25	84
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	85
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Fair	10	63
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Fair	80	45
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	5	31
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	1	18

Division 22-10 - Bozeman

S 28 (9) Noland-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days
I 90-7 (19) 346 Springdale-West	4.029	Fred Stranberg $73,617.16	Median Rail	9/27/66	60 Cal. Days
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	230 Cal. Days
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tachache $24,348.05	Safety Rest Area	3/24/66	90 Cal. Days
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Robleen Const. $13,913.28	Fencing	1/11/67	20 Cal. Days
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr	1/12/66	290 Cal. Days
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba.Const. $174,652.90	278.0' PCS,G & GS	8/22/66	95 Cal. Days
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & stockpile	7/26/66	120 Cal. Days

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) 0.777 Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.311	Montana Sand & Gravel $176,198.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	PGS Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Stks.	10/30/66	210 Cal. Days
I-IC 15-4 (26) 221 U-1 Craig-North & South	7.233	PGS Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Stks.	8/25/66	450 Cal. Days
I-IC 15-4 (26) 221 U-2 Craig-North & South	7.233	Robleen Const. $44,396.00	Fencing	8/25/65	30 Cal. Days
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.38	Structures	8/25/65	730/02
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const. Co. $3,785,841.73	G,GS,PMB,Sign & Dr	6/22/66	400 Cal. Days
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Rilkin Const.Co. $239,582.86	183.0' & Dual 209.3' PCS	6/22/65	150 Cal. Days
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tachache $43,405.10	Fencing	6/28/66	30 Cal. Days

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 31-30 - Great Falls (Cont'd)

I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)273 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 11/3/66		86
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Winter Suspend 11/4/66		99
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Poor	20	67
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	12	26
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Winter Shutdown 11/23/66	--	38
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Winter Shutdown 11/3/66	--	96
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	Not Started			
F 235 (33) Geyser-East	---	Cave Const., Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8/19/66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9/7/66		99
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	--	--	12

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	89

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1967mont

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 32-30 - Havre (Cont'd)

LSF 1-95 (1) Gildford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	Not Started			
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	Not Started			
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	--	--	28
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Winter Shutdown 11/4/66		19
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Winter Shutdown 10/29/66		86
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	--	--	21
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Roscoe Co. $152,223,14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Fair	7	9

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	Not Started			
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const.Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Winter Suspend 11/17/66	8	28
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	Not Started			
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6(13)213 Glendive-E. & W.	---	Sletten Const. Co. $518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	Not Started			
S 128 (5) Wibaux-North	3.860	Meyer Const.Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Winter Shutdown 11/18/66		41

IST I-95 (1) Gridford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area
ROW F 190 (5) U-3 Birch Creek-Browning	3.858	Walter Mackin & Son $9,316.10	Fencing
F 190 (7) Birch Creek-Browning	5.926	Wilson-Smith Const. $588,179.40	
F 190 (8) Birch Creek-Browning	3.858	Hilde Const.Co.,Inc. $616,318.00	
S 193 (9) Walter-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $405,387.45	
F 220 (11) Cut Bank-E. & W.	7.309	Hilde Const.Co. $328,486.61	
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $342,128.03	
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wilkins Bros. $270,124.55	
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Rosene Co. $132,223.14	

DISTRICT FOUR - GLENDIVE
Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $424,049.88	
I 94-6 (10) 212 Glendive-E. & W.	0.381	Sletten Const.Co. $1,339,034.45	
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Strand & Sims Const. $725,309.46	
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing
I 94-6(13)213 Glendive-E. & W.	---	Sletten Const. Co. $518,248.36	
S 128 (5) Wibaux-North	3.860	Mayer Const.Co. $283,359.03	

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 41-30 - Glendive (Cont'd)

F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	--	--	22
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	--	--	30
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Winter Shutdown 11/2/66	--	91
F 265 (8) Sidney Bridge-North Dakota Line	---	Walter Mackin & Son $69,476.75	Riprap Protection	1/24/67	6/1/67	Not Started			
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Winter Shutdown 11/16/66	--	98

Division 42-30 - Wolf Point

F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Winter Shutdown 11/20/66		71
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Winter Shutdown 11/5/66	--	45
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8/10/66		93
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Winter Shutdown 12/3/66		35

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Winter Shutdown 10/11/66		87
F 86 (27) Miles City-N. Dak. Line	11.927	Northern Imprvmt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/18/66		78
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son,Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	--	3	56

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 43-30 - Miles City (Cont'd)

I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Fair	6	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	--	--	39
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Winter Suspend 12/1/66	--	28
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	45
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	8/2/66	Winter Shutdown 11/3/66		95

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompey's Pillar & Bldg.-E.	---	Yellowstone Elec. $38,603.07	Traf. Signals	1/11/66	150 Cal. Days	5/4/66	--	--	99
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	--	--	76
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	97
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	68
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	--	85
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	99
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	--	--	99
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	--	--	68
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	--	9	75
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	--	7	12

MONTHLY CONSTRUCTION REPORT - 1/31/67

Division 51-30 - Billings (Cont'd)

I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	--	--	13
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	--	--	97
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	--	--	45
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107(15) & LSF 4-107(1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	--	--	65
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	--	--	60
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	--	--	71
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros.,Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Good	35	39

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	Not Started			
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	--	--	97
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Winter Shutdown 11/5/66		97
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Winter Shutdown 11/22/66		30
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 11/28/66	--	98
SMP 5499-66 Fergus, Judith Basin, Meagher & Wheatland Counties	---	Holland Const.Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	11/28/66	--	--	20

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

January 31, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New Grading, 3.5 miles, base, bit. surf. treat. Winter shutdown	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf.	33 Nov/67	38	N. A. Nelson Construction Company $1,663,354.25
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (intermittent)	Grading, base, bit. paving, bridge Winter shutdown	1	1	Robert V. Burggraf Company $593,677.00
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Winter shutdown	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges Winter shutdown	78 July/67	87	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	28 Oct/67	25	E. F. Matelich Construction Company $555,876.00
1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Gr., base, premix surfacing	9 May/67	2	Waddell Construction Company $247,641.50

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - February 28, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	G,GS, PMS, Dr, Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	--	2	78
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	- -	41
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	99
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66		99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	Winter Suspend 12/1/66	9	53
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS, PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Fair	65	9
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
US-USG 224 (5) Reserve St. -W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	12/16/66	240 Cal. Days	Not Started			
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str. Gr. Surf, PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Winter Shutdown 11/30/66		42
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	--	--	77
SMP 3199-66 Granite, Lake, Mineral Missoula & Ravalli Counties	---	Maronick Const.Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Poor	10	66

MONTHLY CONSTRUCTION REPORT - 2/28/67

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	G,GS,RMS,Dr. & Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 102(4) & F 270(12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr. Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Winter Shutdown 11/8/66	--	95
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	60
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 12/23/66		25
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	Not Started			
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const.Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Winter Shutdown 1/6/67		11
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr, Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Winter Shutdown 12/23/66		68
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Winter Shutdown 12/23/66		52
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	--	2	59
U 249(17) & F 214(6) Broadwater to Helena Via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 2/28/67

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	--	4	5
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	12
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	84
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	--	--	48
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const. Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	--	--	99

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom A.F.B.-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	--	--	88
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66		98
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	--	3	85
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	85
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	9	75
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Fair	80	48
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	--	--	33
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	1	22

MONTHLY CONSTRUCTION REPORT - 2/28/67
Division 31-30 - Great Falls (Cont'd)

I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)273 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 11/3/66		86
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)273 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Winter Suspend 11/4/66		99
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	15	71
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	12	27
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Winter Shutdown 11/23/66	--	38
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	Not Started			
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Winter Shutdown 11/3/66	--	96
U 224 (10) Central Ave.-W.-Great Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	Not Started			
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8/19/66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9/7/66		99
F 238 (11) Wolf Creek-Augusta Rd.	---	Holland Const.Co. $28,035.00	Earth Removal	2/21/67	45 Cal. Days	Subj.to BPR Concur.			
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	Not Started			
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	--	--	12

MONTHLY CONSTRUCTION REPORT - 2/28/67

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area and Beautification	2/21/67	180 Cal. Days	Not Started			
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	89
LSF 1-95 (1) Gildford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	Not Started			
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	Not Started			
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	--	--	28
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Winter Shutdown 11/4/66		19
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Winter Shutdown 10/29/66		86
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	--	3	21
S 430 (3) U-2 Chinook-Southwesterly	---	W. P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Fair	6	18

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	Not Started			
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const.Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Winter Suspend 11/17/66	17	28
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	Not Started			
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 2/28/67

Division 41-30 - Glendive (Cont'd)

I 94-6(13)213 Glendive-E. & W.	---	Sletten Const.Co. $518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	--	6	0
S 128 (5) Wibaux-North	3.860	Meyer Const.Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Winter Shutdown 11/18/66		41
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	--	--	22
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	6	32
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Winter Shutdown 11/2/66	--	91
F 265 (8) Sidney Bridge- North Dakota Line	---	Walter Mackin & Son $69,476.75	Riprap Protection	1/24/67	6/1/67	Not Started			
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Winter Shutdown 11/16/66	--	98

Division 42-30 - Wolf Point

F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Winter Shutdown 11/20/66		71
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Winter Shutdown 11/5/66	--	45
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8/10/66	--	93
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	98
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Winter Shutdown 12/3/66	--	35

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Winter Shutdown 10/11/66	--	87

MONTHLY CONSTRUCTION REPORT - 2/28/67
Division 43-30 - Miles City (Cont'd)

F 86 (27) Miles City-N. Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/18/66	--	78
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son,Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	--	--	56
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Fair	6	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	--	--	39
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Winter Suspend 12/1/66	--	28
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	45
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	PMS	5/24/66	100 Cal. Days	8/2/66	Winter Shutdown 11/3/66	--	41

DISTRICT FIVE - BILLINGS
Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompey's Pillar & Bldg.-E.	---	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	Completed 1/31/67		
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	--	--	76
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	97
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	68
I-IG 90-8(27)425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	--	85
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	99
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	--	--	99
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	--	9	68
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	--	5	75
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85

MONTHLY CONSTRUCTION REPORT - 2/28/67

Division 51-30 - Billings (Cont'd)

I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	--	11	17
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	--	21
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	--	--	97
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	--	4	45
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107(15) & LSF 4-107(1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	--	--	65
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	--	--	60
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	--	--	71
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros,Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Fair	20	42

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	Not Started			
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	--	--	98
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Winter Shutdown 11/5/66	--	97
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Winter Shutdown 11/22/66	--	30
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 11/28/66	--	98
SMP 5499-66 Fergus, Judith Basin, Meagher & Wheatland Counties	---	Holland Const.Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	11/28/66	Fair	14	38

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

February 28, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat. Winter shutdown	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	44 Nov/67	45	N. A. Nelson Construction Company $1,663,354.25
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base, bit. paving, bridge Winter shutdown	1	1	Robert V. Burggraf Company $593,677.00
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Winter shutdown	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges Winter shutdown	78 July/67	87	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	28 Oct/67	25	E. F. Matelich Construction Company $555,876.00
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Gr., base, premix surfacing, tunnel widening	20 June/67	17	Waddell Construction Company $247,641.50

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - March 31, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Prog.	Mon. Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36)48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr., Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	--	[illegible]	78
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	43
I 90-1 (39) 50 Superior-East & Tarkio E.	10.453	Bob Clark & Son Fencing $13,961.08	Seeding	3/28/67	5/31/67	Not Started			
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	99
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shut down 12/21/66		99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	35
I 90-3 (16) 151 Drummond-E. & W.	6.686	Tschache Brothers $15,040.84	Seeding	3/28/67	11/15/67	Not Started			
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	Winter Suspend 12/1/66	[illegible]	73
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Fair	1	15
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	--	11	0
F 237 (24) Bonner-Ovando	2.624	Bud King Const.Co. $637,921.95	449.5' Str. Gr. Surf, PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	3/28/67	--	42
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $4321,287.29	G,GS,BSI,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	--	--	77

MONTHLY CONSTRUCTION REPORT - 3/31/67

Division 11-30 - Missoula (Cont'd)

SMP 3199-66 Granite, Lake, Mineral Missoula & Ravalli Counties	---	Maronick Const. Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Fair	--	76

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	G,GS,RMS,Dr. & Strs.(778.25')	8/28/63	8/31/65	9/16/63	Completed 11/14/66		
F 102(4) & F 270(12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr. Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Winter Shutdown 11/8/66	--	95
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	60
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 12/23/66	--	25
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	--	9	1
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	Poor	9	6

DISTRICT TWO - BUTTE

Division 21-30 - Butte

LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Winter Shutdown 1/6/67	--	11
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr, Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Winter Shutdown 12/23/66	6	59
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Winter Shutdown 12/23/66	--	52
I 90-4 (16) 227, I 90-5(13)239 & I 90-5 (15) 231 Butte-E., Homestake Pass-E. & Whitehall-E. & W.	16.843	Tschache Brothers $35,916.25	Seeding	3/28/67	5/31/67	Not Started			

MONTHLY C[illegible]TRUCTION REPORT - 3/31/67

Division 21-30 - Butte (Cont'd)

LSI I 90-5 (1) 233 Homestake Pass-East	---	R. L. Stratford & Company, Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Fair	2	59
U 249(17) & F 214(6) Broadwater to Helena Via Euclid Avenue	2.466	Holland Const.Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	--	9	0

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	2/28/67	--	6	0
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	--	15	6
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	12
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	84
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	--	--	43
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	--	--	99

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12 (1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom A.F.B.-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	--	--	88
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	--	98
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr, Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	--	6	69

I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	85
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	12	77
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Good	80	53
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	--	3	33
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Good	2	36
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River- Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Conc.U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 11/3/66	12	86
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River- Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Winter Suspend 11/4/66	--	99
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Good	17	78
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	19	41
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Winter Shutdown 11/23/66	--	38
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Co. $154,247.74	Lighting	3/28/67	120 Cal. Days	Not Started			
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	Completed 3/29/67		
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	Not Started			
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Winter Shutdown 11/3/66	--	96

MONTHLY C[illegible]TRUCTION REPORT - 3/31/67

Division 31-30 - Great Falls (Cont'd)

U 224 (10) Central Ave.-W.-Great Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	Not Started			
F 235 (33) Geyser-East	---	Cave Const., Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8/19/66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9/7/66		99
F 238 (11) Wolf Creek-Augusta Rd.	---	Holland Const.Co. $28,035.00	Earth Removal	3/7/67	45 Cal. Days	3/16/67	Fair	8	0
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	Not Started			
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	--	--	12
F 9999 (6) Great Falls Streets	---	Skinner Enterprises $68,946.53	Traf. Cont. Devices	3/28/67	150 Cal. Days	Not Started			

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area and Beautification	2/21/67	180 Cal. Days	Not Started			
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	89
LSF 1-95 (1) Gildford-Havre-E.	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	Not Started			
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	Not Started			
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	--	--	28
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Winter Shutdown 11/4/66		19
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Winter Shutdown 10/29/66		86
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Fair	3	21

MONTHLY CONSTRUCTION REPORT - 3/31/67

Division 32-30 - Havre (Cont'd)

S 430 (3) U-2 Chinook-Southwesterly	---	W. P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Fair	6	29

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	Not Started			
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Winter Suspend 11/17/66	4	28
I-IG 94-6 (12) 212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	Not Started			
I-IG 94-6 (12) 212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const.Co. $518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	17	6
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Winter Shutdown 11/18/66		41
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	--	5	22
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	8	32
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Winter Shutdown 11/2/66	--	91
F 265 (8) Sidney Bridge-North Dakota Line	---	Walter Mackin & Son $69,476.75	Riprap Protection	1/24/67	6/1/67	3/2/67	Fair	--	8
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Winter Shutdown 11/16/66	--	98

Division 42-30 - Wolf Point

F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Winter Shutdown 11/20/66		71
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Winter Shutdown 11/5/66		45

MONTHLY CONSTRUCTION REPORT - 3/31/67

Division 42-30 - Wolf Point (Cont'd)

LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8/10/66		93
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Winter Shutdown 12/3/66		35

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Winter Shutdown 10/11/66		87
F 86 (27) Miles City-N. Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/18/66		78
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son,Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	--	--	56
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Fair	6	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	--	--	39
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Company $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Winter Suspend 12/1/66		29
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	45
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const. Co. $155,012.05	PMS	5/24/66	100 Cal. Days	8/2/66	Winter Shutdown 11/3/66		41

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3) 443, I 90-8 (41) 444 and LSF 2-228 (2) Billings Interchange to Highway U. S. 87	6.411	Spragues', Inc. $233,818.01	Sprinklers, Landscaping & Seeding	3/28/67	120 Cal. Days	Subj. to BPR Conc.

MONTHLY CONSTRUCTION REPORT - 3/31/67
Division 51-30 - Billings (Cont'd)

I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	--	--	76
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	97
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	68
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	4	85
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	99
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	--	--	99
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	24	69
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Fair	18	80
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Fair	3	4
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	3	35
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	--	--	97
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	--	4	45
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107(15) & LSF 4-107(1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	--	--	65
S 154 (5) Columbus-Southeast	7.464	Maronick Const. Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	--	7	60
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	--	--	71
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Fair	12	45

MONTHLY CONSTRUCTION REPORT - 3/31/67

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	Fair	25	1
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			
F 26 (8), F 33 (7), F 235 (34) & F 333 (33) Jcts. N. of Grass Range, W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf. Cont. Devices	3/28/67	45 Cal. Days	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	--	--	98
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Winter Shutdown 11/5/66		99
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Winter Shutdown 11/22/66		30
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 11/28/66		98
SMP 5499-66 Fergus, Judith Basin Meagher & Wheatland Counties	---	Holland Const. Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	11/28/66	Good	9	87

TP

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

April 1, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Gr., base, premix surfacing, tunnel widening Winter shutdown	23 June/67	25	Waddell Construction Company $247,641.50
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat. Winter shutdown	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.			Bids opened March 14, 1967 Awarded Bud King Construction Company $574,470.00
FHP 42-3(1)	US 191, begins 5 miles South Gallatin Gateway, thence 9.3 miles southerly	9.269	Gr., base, bit. plt. mix			Bids to be opened April 6, 1967
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 32 miles southerly of Ennis easterly 23 miles to the Duck Creek Sye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base, bit. paving, bridge Winter shutdown	1	1	Robert V. Burggraf Company $593,677.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	53 Nov/67	55	N. A. Nelson Construction Co. $1,663,354.25
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding & mulch Winter shutdown	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex-Summit	12.2	Gr., base, bit. plt. mix, bridges Winter shutdown	78 July/67	87	Naranche & Konda Constr. Co. $1,711,109.80
ERFO 44(3)	US 2, Essex-Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	28 Oct/67	25	E. F. Matelich Constr. Co. $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - April 30, 1967

OCLC 22722974

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr., Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	2	91
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Fair	4	50
I 90-1 (39) 50 Superior-East & Tarkio E.	10.453	Bob Clark & Son Fencing $13,961.08	Seeding	3/28/67	5/31/67	4/25/67	--	3	--
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	3	99
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66		99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	Fair	5	65
I 90-3 (16) 151 Drummond-E. & W.	6.686	Tschache Brothers $15,040.84	Seeding	3/28/67	11/15/67	4/24/67	Good	3	9
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	Resumed 4/1/67	12	78
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Good	55	28
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	Good	11	9
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str. Gr. Surf, PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Good	30	47
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	--	8	77
SMP 3199-66 Granite, Lake, Mineral Missoula & Ravalli Counties	---	Maronick Const. Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Poor	10	92

MONTHLY CONSTRUCTION REPORT - 4/30/67

Division 12-30 - Kalispell

F 102 (4) & F 270 (12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr. Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Winter Shutdown 11/8/66	--	95
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	60
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Resumed 4/10/67	--	25
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	Poor	15	9
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	Good	9	17

DISTRICT TWO - BUTTE

Division 21-30 - Butte

LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Resumed 4/19/67	40	20
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS, Dr,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Resumed 4/3/67	28	60
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Winter Shutdown 12/23/66	--	52
I 90-4 (16) 227, I 90-5 (13) 239 & I 90-5 (15) 231 Butte-E., Homestake Pass-E. & Whitehall-E. & W.	16.843	Tschache Brothers	Seeding	3/28/67	5/31/67	Not Started			
LSI I 90-5 (1) 233 Homestake Pass-East	---	R. L. Stratford & Company, Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Good	8	80
U 249(17) & F 214(6) Broadwater to Helena Via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	Poor	5	6

MONTHLY CONSTRUCTION REPORT - 4/30/67

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const. Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	2/28/67	--	5	3
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMS,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	24	15
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	12
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	84
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	--	8	62
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	--	--	99

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12 (1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom A.F.B.-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	--	--	78
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	5	98
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr, Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	--	32	69
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	85
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	7	78
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Poor	90	57
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	--	3	40
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	--	--	36

MONTHLY CONSTRUCTION REPORT - 4/30/67
Division 31-30 - Great Falls (Cont'd)

I 15-5 (26) 271 U-1, 2.042 I-IG 15-5(31)273 U-1, 2.990 I-IG 315-5(3)272 U-1, 0.573 & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue		McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr, Signs & 3 Conc. U.P.'s (239.5', 296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 11/3/66		86
I 15-5 (26) 271 U-2, 2.042 I-IG 15-5(31)273 U-2, 2.990 I-IG 315-5(3)272 U-3 0.573 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur		U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const. Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Completed 4/17/67		
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	21	83
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Poor	12	48
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Resumed 4/17/67	--	45
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Co. $154,247.74	Lighting	3/28/67	120 Cal. Days	Not Started			
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	Not Started			
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Winter Shutdown 11/3/66	--	96
U 224 (10) Central Ave.-W.-Great Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	--	5	12
F 235 (33) Geyser-East	---	Cave Const., Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Completed 4/14/67		
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Completed 4/22/67		
F 238 (11) Wolf Creek-Augusta Rd.	---	Holland Const. Co. $28,035.00	Earth Removal	3/7/67	45 Cal. Days	3/16/67	Fair	8	82
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	Not Started			
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	--	0	14
F 9999 (6) Great Falls Streets	---	Skinner Enterprises $68,946.53	Traf. Cont. Devices	3/28/67	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 4/30/67

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area and Beautification	2/21/67	180 Cal. Days	4/17/67	--	--	0
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	89
LSF 1-95 (1) Gildford-Havre-E.	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	Not Started			
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	Not Started			
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	--	--	30
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const. Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Winter Shutdown 11/4/66		24
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Winter Shutdown 10/29/66		86
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Poor	4	23
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Fair	9	34

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	--	45	2
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const.Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Resumed 4/3/67	25	29
I-IG 94-6 (12) 212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	Not Started			
I-IG 94-6 (12) 212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	27	12
S 128 (5) Wibaux-North	3.860	Meyer Const.Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Resumed 4/25/67	5	41

MONTHLY CONSTRUCTION REPORT - 4/30/67

Division 41-30 - Glendive (Cont'd)

F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Poor	23	25
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	3	39
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Resumed 4/19/67	18	95
F 265 (8) Sidney Bridge-North Dakota Line	---	Walter Mackin & Son $69,476.75	Riprap Protection	1/24/67	6/1/67	3/2/67	Poor	15	28
S 398 (3) N. of Plevna-Baker Rd.	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	Not Started			
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Completed 4/17/67		

Division 42-30 - Wolf Point

F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Resumed 4/10/67	3	71
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Resumed 4/11/67	40	47
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8/10/66		93
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Resumed 4/18/67	9	38

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Winter Shutdown 10/11/66		88
F 86 (27) Miles City-N. Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/18/66		78
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Fair	13	61
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	--	--	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	40	41

MONTHLY CONSTRUCTION REPORT - 4/30/67

Division 43-30 - Miles City (Cont'd)

I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Company $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Resumed 4/1/67	20	39
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	Poor	7	48
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal.	Not Started			
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const. Co. $155,012.05	PMS	5/24/66	100 Cal. Days	8/2/66	Resumed 4/24/67	--	48

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U. S. 87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	3/28/67	120 Cal. Days	4/4/67	--	--	0
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	Fair	29	79
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const. Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	97
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Fair	6	93
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Fair	29	91
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	98
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Poor	2	99
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	15	73
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const. Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Good	19	92
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	4	89
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	--	11	7
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Good	5	59
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66		--	97

MONTHLY CONSTRUCTION REPORT - 4/30/67

Division 51-30 - Billings (Cont'd)

I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Fair	47	48
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107 (15) & LSF 4-107(1) Bridger-Laurel	--	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	--	4	65
S 154 (5) Columbus-Southeast	7.464	Maronick Const. Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Good	7	69
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	--	2	72
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	--	--	45

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	Fair	35	15
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	4/10/67	Completed 4/15/67		
F 26 (8), F 33 (7), F 235 (34) & F 333 (33) Jcts. N. of Grass Range, W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf. Cont. Devices	3/28/67	45 Cal. Days	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Poor	3	99
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Completed 4/5/67		
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Resumed 4/4/67	17	48
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 11/28/66		98
SMP 5499-66 Fergus, Judith Basin Meagher & Wheatland Counties	---	Holland Const. Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	11/28/66	Completed 4/6/67		

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

MAY 1, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Gr., base, premix surfacing, tunnel widening	23 June/67	25	Waddell Construction Company $247,641.50
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat. Winter shutdown	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	1 Dec/67	1	Bud King Construction Company $574,470.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway, thence 9.3 miles southerly	9.269	Gr., base, bit. plt. mix			Bids were opened April 6, 1967 Apparent low bidder R. J. Sundling & Sons $278,360.80
FHP 32-2(1)	US 89, approximately 6 miles northerly from Neihart, Montana	0.459	Gr., base, bit. paving, bridge			Bids to be opened May 2, 1967
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base, bit. paving, bridge Winter shutdown	1	1	Robert V. Burggraf Company $493,677.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	54 Nov/67	58	N. A. Nelson Construction Company $1,660,354.25
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Winter shutdown	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges Winter shutdown	78 July/67	87	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter whutdown	28 Oct/67	25	E. F. Matalich Construction Company $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - May 31, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	Completed 5/29/67		
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr.,Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	36	71
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Good	2	85
I 90-1 (39) 50 Superior-East & Tarkio-East	10.453	Bob Clark & Son Fencing $13,961.08	Seeding	3/28/67	4/25/67	Completed 5/18/67			
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const.Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	Completed 4/28/67		
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66		99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
I 90-3 (16) 151 Drummond-E. & W.	6.686	Tschache Brothers $15,040.84	Seeding	3/28/67	11/15/67	4/24/67	Completed 5/18/67		
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	fair	13	91
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	fair	30	38
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
F 219 (24) E. Broadway Street-Missoula	0.049	M&S Construction $3,408.90	Traf. Med. Island	5/23/67	15 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	fair	9	14
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str. Gr. Surf., PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Fair	32	51
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	--	2	83

MONTHLY C TRUCTION REPORT - 5/31/67

Division 11-30 - Missoula (Cont'd)

SMP 3199-66 Granite, Lake, Mineral Missoula & Ravalli Counties	---	Maronick Const. Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Completed 5/24/67		

Division 12-30 - Kalispell

F 102 (4) & F 270 (12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr., Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Resumed 5/15/67	--	99
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	60
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Resumed 5/22/67	1	58
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	Poor	23	19
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	Poor	9	31

DISTRICT TWO - BUTTE

Division 21-30 - Butte

LSI 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	Completed 5/5/67		
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Good	62	38
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS, Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Fair	33	63
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Good	3	52
I 90-4 (16) 227, I 90-5 (13) 239 & I 90-5 (15) 231 Butte-E., Homestake Pass-E. & Whitehall-E. & W.	16.843	Tschache Brothers $35,916.25	Seeding	3/28/67	5/31/67	5/8/67	Fair	13	33-1/3
LSI 90-5 (1) 233 Homestake Pass-East	---	R. L. Stratford & Company, Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	Completed 5/24/67		
I 90-5 (14) 275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	Not Started			
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Good	6	94

MONTHLY CONSTRUCTION REPORT - 5/31/67

Division 21-30 - Butte (Cont'd)

U 249 (17) & F 214(6) Broadwater to Helena Via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	Fair	30	17

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const. Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	2/28/67	Fair	10	54
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMS,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	32	27
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	Good	7	42
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	89
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	Good	5	62
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	Completed 5/26/67		

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12 (1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom A.F.B.-Main Gate-Gt.Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Poor	--	78
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	--	98
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr.,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	--	71
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	85
I 15-4 (28) 228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,1-4 lane & 1-2 lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	Not Started			
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Days af.not.Engr.	Not Started			
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	25	82

I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Good	80	62
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	7	59
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	--	--	36
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5', 296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Resume 5/24/67	18	89
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (28) 274 U-2 Sun River-EmersonJct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	17	93
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	24	53
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Fair	26	60
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Co. $154,247.74	Lighting	3/28/67	120 Cal. Days	Not Started			
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	Poor	4	1.6
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Completed 6/1/67		
U 224 (10) Central Ave.-W.-Great Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	Poor	6	14
F 238 (11) Wolf Creek-Augusta Rd.	---	Holland Const. Co. $28,035.00	Earth Removal	3/7/67	45 Cal. Days	3/16/67	--	--	89
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	Not Started			
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const.	G,GS,PMS & Dr.	9/27/66	150 Cal.	10/18/66	Poor	12	22
F 9999 (6) Great Falls Streets	---	Skinner Enterprises $68,946.53	Traf. Cont. Devices	3/28/67	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/67

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area and Beautification	2/21/67	180 Cal. Days	4/17/67	Poor	6	10
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Fair	6	98
LSF 1-95 (1) Gildford-Havre-E.	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	Poor	2	7
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Poor	5	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Poor	5	1
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Poor	18	35
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const. Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Poor	61	30
ROW S 237 (5) Oilmont-East	5.339	Bohleen Const. $2,682.40	Fencing	5/23/67	45 Cal. Days	Not Started			
S 237 (6) Oilmont-East	5.339	Winslow Const.Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	Not Started			
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Poor	2	76
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Fair	8	34
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	--	--	42

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F-FG 86 (30) Miles City-No.Dak. Line	5.281	Richardson Const.Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	Not Started			
F 86 (32) Miles City-No.Dak. Line	6.442	Richardson Const.Co. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Fair	31	10
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Poor	4	31
I-IG 94-6 (12) 212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Good	40	12
I-IG 94-6 (12) 212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/67

Division 41-30 - Glendive (Cont'd)

I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	24	22
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Poor	8	55
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Good	44	38
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Good	15	46
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,933.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Completed 5/24/67		
F 265 (8) Sidney Bridge-North Dakota Line	---	Walter Mackin & Son $69,476.75	Riprap Protection	1/24/67	6/1/67	3/2/67	Completed 5/19/67		
S 398 (3) N. of Plevna-Baker Rd.	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	Not Started			

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert, Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	Not Started			
F 84 (34) W. of Wolf Point-No. Dak. Line	---	Walter Mackin & Son $89,786.90	90.0' CB & Struc. Plate Pipe	5/23/67	100 Cal. Days	Not Started			
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Resumed 4/10/67	--	72
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Fair	54	53
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Resumed 5/11/67	--	98
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Fair	36	45

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Winter Shutdown 10/11/66	3	90
F 86 (27) Miles City-No.Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/18/66	--	84

MONTHLY CONSTRUCTION REPORT - 5/31/67

Division 43-30 - Miles City (Cont'd)

I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Fair	25	63
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	--	--	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	35	46
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Company $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Poor	15	50
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	Good	10	70
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal.	5/22/67	Fair	14	4
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const. Co. $155,012.05	PMS	5/24/66	100 Cal. Days	8/2/66	Completed 5/20/67		

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	Poor	2	4
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	Good	27	90
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const. Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Completed 5/17/67		
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P.Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Good	3	95
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Good	25	95
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	98
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Completed 5/31/67		
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	6	76
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const. Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Poor	10	98
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	89

MONTHLY CONSTRUCTION REPORT - 5/31/67

Division 51-30 - Billings (Cont'd)

I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Good	19	16
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	2	59
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	Completed 5/18/67		
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	46	56
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107(15) & LSF 4-107(1) Bridger-Laurel	--	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	Fair	5	84
S 154 (5) Columbus-Southeast	7.464	Maronick Const. Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Good	5	75
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Poor	16	77
F 296 (17) Billings-Lavina	0.845	Empire Sand & Grav. $339,626.61	G,Dr.,GS,PMB, D & Beautification	5/23/67	200 Cal. Days	Not Started			
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros.,Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	--	--	45

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	Fair	45	27
F 26 (8), F 33 (7) F 235 (34) & F 333 (33) Jcts. N. of Grass Range, W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf. Cont. Devices	3/28/67	45 Cal. Days	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Completed 5/4/67		
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Poor	38	72
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Completed 5/25/67		

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

May 31, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Grade, base, premix surfacing, tunnel widening	46 June/67	42	Waddell Construction Company $247,641.50
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat. Winter shutdown	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	17 Dec/67	18	Bud King Construction Company $574,470.00
FHP 32-2(1) YGB Line Highway	US 89, approximately 6 miles northerly from Neihart, Montana	0.459	Gr., base, bit. paving, bridge			Bids were opened May 2, 1967 Apparent low bidder Watters Construction Company $186,838.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway, thence 9.3 miles southerly	9.269	Gr., base, bit. plt. mix	8	13	R. J. Sundling & Sons $278,860.80
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base, bit. paving bridge	7	7	Robert V. Burggraf Company $593,677.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	59 Nov/67	67	N. A. Nelson Construction Company $1,663,354.25
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Winter shutdown	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix. bridges	80 July/67	89	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	28 Oct/67	25	E. F. Matelich Construction Company $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - June 30, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (33) 54 U-1	5.667	Murphy Bros., Inc.	G,GS,PMS,Dr.,Sign	7/27/65	450 Cal.	8/17/65	Good	34	85
I 90-1 (35) 50,	3.905	$3,048,327.92	& Strs. (1,198.05')		Days				
I 90-1 (36) 48 U-1	1.714								
& I 90-1 (38) 60	2.018								
Superior-East & Tarkio-Missoula									
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Fair	2	90
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66	4	99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	Good	13	98
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Fair	40	42
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
F 219 (24) E. Broadway Street-Missoula	0.049	M&S Construction $3,408.90	Traf.Med.Island	5/23/67	15 Cal. Days	6/13/67	Completed 6/23/67		
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	Good	7	18
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str.,Gr. Surf.,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Fair	26	61
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	Good	23	91
Division 12-30 - Kalispell									
S 000S (2) Round Butte-Ronan & Moise-Charlo-Nine Pipe	22.10	Western Sign Corp. $9,699.32	Traf.Cont.Devices & Signing	6/20/67	60 Cal. Days	Not Started			
F 102 (4) & F 270(12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 6/30/67
Division 12-30 - Kalispell (Cont'd)

LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.,Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	5	99
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	Fair	4	60
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	Not Started			
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	--	--	58
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	Good	26	38
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	Fair	10	59

DISTRICT TWO - BUTTE
Division 21-30 - Butte

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Fair	53	42
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	Fair	2	5
I-IG 15-3 (8) 177 U-1 & S 412 (6) Montana City-N. & S.; Montana City-E. Helena; Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMB,Dr,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	Not Started			
I-IG 15-3 (8) 177 U-2 Montana City-N. & S.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	Not Started			
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	23	80
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Fair	1	55
I 90-4(16)227, I 90-5(13)239 & I 90-5(15)231 Butte-E.,Homestake Pass-E. & Whitehall-E. & W.	16.843	Tschache Brothers $35,916.25	Seeding	3/28/67	5/31/67	5/8/67	Completed 6/2/67		
I 90-5 (14) 275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	Not Started			
I 90-5(16)272 U-1 & I-IG 90-6(21)275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP, Lighting,Sign, a 294.5',a dual 254.5' & dual 200.5' PCB's	6/26/67	400 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 6/30/67

Division 21-30 - Butte (Cont'd)

I 90-5(16)272 U-2 & I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.05	Fencing	6/26/67	30 Cal. Days	Not Started			
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G, GS & PMB	6/26/67	380 Cal. Days	Not Started			
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', dual 138.0',dual 116.5', 2-111.5' PCB's	6/26/67	275 Cal. Days	Not Started			
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const.Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	Not Started			
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	--	--	94
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	Good	35	32

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const. Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Good	29	95
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	2/28/67	--	--	67
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMS,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	36	33
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	Good	16	68
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	Fair	2	99
F 244 (19) Raynolds Pass-Ennis	7.513	Zook Bros. Const. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Completed 6/15/67		
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	Good	6	70

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10(1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom A.F.B.-Main Gate-Gt.Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Good	28	96
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	--	98

MONTHLY CONSTRUCTION REPORT - 6/30/67
Division 31-30 - Great Falls (Cont'd)

I-IG 15-4 (26) 221 U-1 Craig-No. & So.	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr.,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	60	73
I-IG 15-4 (26) 221 U-2 Craig-No. & So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	3	87
I 15-4 (28) 228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,1-4 lane & 1-2 lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	Not Started			
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	Not Started			
I 15-4 (29) 227 Craig-No. & So.	---	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	16	93
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Good	100	68
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB's	6/22/66	250 Cal. Days	7/29/66	Fair	--	79
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	--	--	36
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042, 2.990, 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	19	91
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042, 2.990, 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	16	98
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	7	56
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Good	17	73
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Co. $154,247.74	Lighting	3/28/67	120 Cal. Days	Not Started			
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	Fair	6	13

MONTHLY CONSTRUCTION REPORT - 6/30/67
Division 31-30 - Great Falls (Cont'd)

U 224 (10) Central Ave.-W.-Gt. Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	Poor	6	14
F 238 (11) Wolf Creek-Augusta Rd.	---	Holland Const. Co. $28,035.00	Earth Removal	3/7/67	45 Cal. Days	3/16/67	--	--	89
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	6/26/67	--	7	1
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const.	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	Poor	4	25
F 9999 (6) Great Falls Streets	---	Skinner Enterprises $68,946.53	Traf.Cont.Devices	3/28/67	150 Cal. Days	6/1/67	Good	7	20

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area & Beautification	2/21/67	180 Cal. Days	4/17/67	Fair	6	26
ER 57 (4) U-2, ER 57 (5) U-2 & S 193(6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	98
LSF 1-95 (1) Gildford-Havre-E.	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	Completed 6/1/67		
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	Fair	2	21
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Poor	--	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const. Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Fair	23	3
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Fair	22	37
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const. Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Good	42	43
ROW S 237 (5) Oilmont-East	5.339	Bohleen Const. $2,682.40	Fencing	5/23/67	45 Cal. Days	Not Started			
S 237 (6) Oilmont-East	5.339	Winslow Const. Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	6/19/67	Good	17	2
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	---	--	76
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Fair	8	39
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Good	10	65

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F-FG 86 (30) Miles City-No. Dak. Line	5.281	Richardson Const.Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	Good	14	2
F 86 (32) Miles City-No. Dak. Line	6.442	Richardson Const.Co. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Fair	--	16
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Poor	4	31
I-IG 94-6 (12) 212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Fair	20	21
I-IG 94-6 (12) 212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Fair	11	25
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Fair	14	69
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Good	67	53
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Good	44	62
F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G, GS & RMB	6/26/67	90 Cal. Days	Not Started			
S 398 (3) N. of Plevna-Baker Rd.	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	Not Started			

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert,Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	Not Started			
CJF 84(1), CJF 155(1), CJF 240(1) & CJF 333(1) W. of Wolf Point-N.Dak. Line, Glasgow-West & Grass Range-Malta	1.261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started			
F 84 (34) W. of Wolf Point-No. Dak. Line	---	Walter Mackin & Son $89,786.90	90.0' CB & Struc. Plate Pipe	5/23/67	100 Cal. Days	6/7/67	Fair	4	5
F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Poor	--	72
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Good	75	66
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Completed 6/8/67		
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J. Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	99

MONTHLY CONSTRUCTION REPORT - 6/30/67

Division 42-30 - Wolf Point (Cont'd)

S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Brdg. & Approaches	6/20/67	325 Cal. Days	Not Started			
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Good	50	68

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Poor	6	91
F 86 (27) Miles City-No. Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Fair	33	93
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Poor	41	67
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	--	--	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Poor	30	47
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Company $308,563.80	143.0',394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Fair	17	62
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	Fair	10	87
CJF 135 (1) Forsyth-Miles City	0.397	Empire Sand & Gravel $4,463.00	Screening	6/26/67	5/31/68	Not Started			
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal. Days	5/22/67	Fair	18	19
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G, GS & PMB	6/26/67	250 Cal. Days	Not Started			

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Not Started			
LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues', Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	Poor	6	7
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. and Sign	11/30/65	350 Cal. Days	12/15/65	Fair	6	94
I 90-8 (26) 451 U-3 & I 94=1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Fair	3	97

MONTHLY CONSTRUCTION REPORT - 6/30/67

Division 51-30 - Billings (Cont'd)

I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Good	14	97
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	2	99
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	30	79
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const. Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Completed 6/26/67		
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Fair	2	92
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Good	48	25
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	2	61
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	39	64
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107(15) & LSF 4-107(1) --- Bridger-Laurel		Empire Sand & Gravel $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	Poor	3	86
S 154 (5) Columbus-Southeast	7.464	Maronick Const. Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Good	5	89
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Fair	7	83
F 296 (17) Billings-Lavina	0.845	Empire Sand & Grav. $339,626.61	G,Dr.,GS,PMB, D & Beautification	5/23/67	200 Cal. Days	6/27/67	Fair	6	9
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	Not Started			
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	Not Started			
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	--	--	45

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	Fair	33	31
F 26 (8), F 333 (33), --- F 33 (7) & F 235 (34) Jcts. N. of Grass Range, W. of Roundup, W. of Moore & East of Roy		Skinner Enterprises $9,228.87	Traf.Cont.Devices	3/28/67	45 Cal. Days	Not Started			
F 256 (27) Grass Range-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26/67	150 Cal. Days	Not Started			

S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Poor	--	74

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

JUNE 30, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Grade, base, premix surfacing, tunnel widening	70 June/67	60	Waddell Construction Company $247,641.50
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	92 July/67	108	Rocky Mountain Construction $542,272.00
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., Select surf.	28 Dec/67	26	Bud[illegible]ng Construction Company $574,470.00
FHP 32-2(1) YGB Line Highway	US 89, approximately 6 miles northerly from Neihart, Montana	0.459	Gr., base, bit. paving, bridge	7 Oct/67	4	Watters Construction Company $186,838.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway, thence 9.3 miles southerly	9.269	Gr., base, bit. plt. mix	19 Sept/67	22	R. J. Sundling & Sons $278,860.80
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base bit. paving bridge	14 Aug/68	12	Robert V. Burggraf Company $590,677.70
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extend easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	60 Nov/67	75	N. A. Nelson Construction Company $1,668,354.25
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and Mulch	46 May/67	22	Spragues' In[illegible] $30,565.00
ERFO 44(2)	US 2, Essex-Summit	12.2	Gr., Base, Bit. plt. mix, bridges	86 July/67	92	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex-Summit, 29 miles east and south of West Glacier	0.141	Bridge	34 Nov/67	30	E. F. Matelich Construction Company $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - July 31, 1967

OCLC 22722994 wf

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (33) 54 U-1 I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr.,Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Good	42	94
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	90
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66	--	99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
I 90-2 (34) 104 Urlin Ave. Inter-Change-Clark Fork in Missoula	0.760	N.L. Garrick Const. $129,805.94	Storm Sewer	7/21/67	120 Cal. Days	Not Started			
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Str.	4/27/66	220 Cal. Days	6/27/66	Completed 7/5/67		
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Good	42	53
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
F 215 (17) Jcts. of Hwys. 93 & 12 and County Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	--	--	20
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str.,Gr. Surf.,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Good	35	74
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Str.	4/27/66	180 Cal. Days	5/24/66	Completed 7/25/67		

Division 12-30 - Kalispell

S000S (2) Round Butte-Ronan & Moise-Charlo-Nine Pipe	22.10	Western Sign Corp. $9,699.32	Traf. Cont. Devices & Signing	6/20/67	60 Cal. Days	Not Started			
F 102 (4) & F 270 (12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.,Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	5	99
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	Good	20	85
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	Not Started			
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Company $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	--	--	88
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	Good	21	67
S 424 (4) Polson-N. & W.	2.094	Zook Bros. Const. Co. $286,910.09	G,BBS,GS & PMB	7/18/67	125 Cal. Days	Not Started			
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	Fair	8	71

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Good	73	70
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	Good	2	49
I-IG 15-3 (8) 177 U-1 & S 412 (6) Montana City-N. & S.; Montana City-E. Helena; Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const. Co. $2,907,061.20	G,GS,PMB,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	7/25/67	Poor	1	0
I-IG 15-3 (8) 177 U-2 Montana City-N. & S.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	Not Started			
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	35	82
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Good	3	56
I 90-5 (14) 275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/67

Division 21-30 Butte (Cont'd)

I 90-5 (16) 272 U-1 & I-IG 90-6 (21) 275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP, Lighting, Sign, a 294.5',a dual 254.5' a dual 200.5' PCB's	6/26/67	400 Cal. Days	7/17/67	Good	30	1
I 90-5 (16) 272 U-2 I-IG 90-6 (21) 275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.05	Fencing	6/26/67	30 Cal. Days	Not Started			
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G,GS & PMB	6/26/67	380 Cal. Days	7/20/67	Poor	6	0
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', dual 138.0',dual 116.5', 2-111.5' PCB's	6/26/67	275 Cal. Days	Not Started			
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const.Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	Not Started			
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	--	--	94
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	Good	20	48
F 281 (19) Main St.-Twin Bridges	1.015	Kiely Const. Co. $455,010.34	G,GS,PMB & Surf.	7/21/67	220 Cal. Days	Not Started			

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const. Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Completed 7/1/67		
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	2/28/67	Completed 7/27/67		
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMS,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	6	44
ROW F 217 (8) Gardiner-Livingston	1.611	Kober Const. Co. $6,892.00	Fencing	7/18/67	60 Cal. Days	Not Started			
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	78
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	Completed 7/11/67		
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba, Contr. $174,662.90	278.0' PCB, G & GS	6/22/66	225 Cal. Days	8/2/66	Good	4	84

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10(1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom A.F.B.-Main Gate-Gt.Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Completed 7/20/67		

I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	--	98
I-IG 15-4 (26) 221 U-1 Craig-No. & So.	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr.,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	53	83
I-IG 15-4 (26) 221 U-2 Craig-No. & So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	3	95
I 15-4 (28) 228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,1-4 lane & 1-2 lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	Good	--	0
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	Not Started			
I 15-4 (29) 227 Craig-No. & So.	---	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	6	97
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Good	100	72
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB's	6/22/66	250 Cal. Days	7/29/66	--	6	83
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	--	--	36
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042, 2.990, 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	18	92
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042, 2.990, 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Good	5	30
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	--	--	98
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Good	22	62
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Good	19	73
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Co. $154,247.74	Lighting	3/28/67	120 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/67

Division 31-30 - Great Falls (Cont'd)

F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	Fair	3	20
ROW F 190 (5) U-4 & F 190 (9) Birch Creek-Browning	11.784	Bob Clark & Son $3,665.00	Fencing	7/21/67	45 Cal. Days	Not Started			
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	Good	34	28
U 224 (13) Central Ave.-W.- Great Falls	0.414	Rainbow Elec. Company $21,581.20	Lighting	7/21/67	90 Cal. Days	Not Started			
F 238 (11) Wolf Creek-Augusta	---	Holland Const. Co. $28,035.00	Earth Removal	3/7/67	450 Cal. Days	3/16/67	--	7	92
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	6/26/67	Fair	6	35
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	Good	23	40
F 9999 (6) Great Falls Streets	---	Skinner Enterprises $68,946.53	Traf.Cont.Devices	3/28/67	150 Cal. Days	6/1/67	Good	5	49

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area & Beautification	2/21/67	180 Cal. Days	4/17/67	Fair	14	65
ER 57 (4) U-2, ER 57 (5) U-2 & S 193(6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	98
F 152 (9) & S 217 (2) Harlem-Dodson & Zurich-No.	6.685	Schultz & Lindsay $995,136.69	G,GS,BSS & PMB	7/21/67	250 Cal. Days	Not Started			
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	Good	2	50
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Completed 7/8/67		
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Good	50	18
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Good	35	55
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const. Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Good	54	62
ROW S 237 (5) Oilmont-East	5.339	Bohleen Const. $2,682.40	Fencing	5/23/67	45 Cal. Days	Not Started			
S 237 (6) Oilmont-East	5.339	Winslow Const. Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	6/19/67	Good	20	10

MONTHLY CONSTRUCTION REPORT - 7/31/67

Division 32-30 - Havre (Cont'd)

F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Fair	3	97
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Fair	8	52
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Good	8	78

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F-FG 86 (30) Miles City-No. Dak. Line	5.281	Richardson Const. Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	--	9	9
F 86 (32) Miles City-No. Dak. Line	6.442	Richardson Const. Co. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Fair	42	28
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Fair	9	32
I-IG 94-6 (12) 212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	--	15	29
I-IG 94-6 (12) 212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $1,518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	10	26
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Completed 7/24/67		
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Good	49	74
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Good	26	74
F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G, GS & RMB	6/26/67	90 Cal. Days	Not Started			
S 398 (3) N. of Plevna-Baker	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	7/6/67	Fair	29	12

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert, Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	7/20/67	--	22	1
C JF 84(1), CJF 155(1), CJF 240 (1) & CJF 333(1) W. of Wolf Point-N.Dak. Line, Glasgow-West & Grass Range-Malta	1.261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started			
F 84 (34) W. of Wolf Point- No. Dak. Line	---	Walter Mackin & Son $89,786.90	90.0' CB & Struc. Plate Pipe	5/23/67	100 Cal. Days	6/7/67	Fair	5	21

MONTHLY CONSTRUCTION REPORT - 7/31/67

Division 42-30 - Wolf Point (Cont'd)

F 142(10) & 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	--	--	72
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Good	50	86
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	99
S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Brdg & Approaches	6/20/67	325 Cal. Days	Not Started			
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Fair	27	81

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Completed 7/7/67		
F 86 (27) Miles City-No. Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Completed 7/11/67		
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Fair	41	71
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	--	--	80
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Good	43	57
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Company $308,563.80	143.0',394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Good	20	75
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	93
CJF 135 (1) Forsyth-Miles City	0.397	Empire Sand & Gravel $4,463.00	Screening	6/26/67	5/31/68	Not Started			
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal. Days	5/22/67	Good	25	44
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G,GS & PMB	6/26/67	250 Cal. Days	7/19/67	Fair	25	1

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Not Started			
LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues', Inc. $233,818.01	Sprinklers, Land-scraping & Seeding	4/4/67	120 Cal. Days	5/18/67	--	--	7

MONTHLY CONSTRUCTION REPORT - 7/31/67
Division 51-30 - Billings (Cont'd)

I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	Fair	9	95
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	97
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Completed 7/21/67		
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Completed 7/7/67		
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Good	39	89
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	2	92
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Good	61	33
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	2	61
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	47	71
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	Good	11	88
F 107(15) & LSF 4-107(1) Bridger-Laurel	---	Empire Sand & Gravel $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	Completed 7/27/67		
S 154 (5) Columbus-Southeast	7.464	Maronick Const. Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Completed 7/28/67		
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Fair	29	95
S 289 (9) South of Roscoe	---	Long Const. Co.,Inc. $24,067.60	Struc.Plate Culv. Approaches	7/18/67	60 Cal. Days	Not Started			
F 296 (17) Billings-Lavina	0.845	Empire Sand & Grav. $339,626.61	G,Dr.,GS,PMB,D & Beautification	5/23/67	200 Cal. Days	6/27/67	Good	20	9
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	Not Started			
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	Not Started			
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMB,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Poor	5	45
ROW S 433 (2) Laurel-No.	1.611	Bohleen Construction $2,068.50	Fencing	7/21/67	250 Cal. Days	Not Started			
S 433 (3) Laurel-No.	7.882	R.J.Studer & Sons Co. $635,740.69	G,GS,PMB & one 35.0' Steel Bridge & one 151.5' PCB	7/18/67	225 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/67

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J. Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	Fair	38	42
F 26(8), F 333(33), F 33(7) & F 235(34) Jcts. N. of Grass Range, W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf.Cont.Devices	3/28/67	45 Cal. Days	Not Started			
F 256 (27) Grass Range-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26/67	150 Cal. Days	Not Started			
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMB,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Fair	30	92

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

July 15, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Grade, base, premix surfacing, tunnel widening	70 Aug/67	60	Waddell Construction Company $247,641.50
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New Grading, 3.5 miles, base, bit. surf. treat.	92 Aug/67	108	Rocky Mountain Construction $542,272.00
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	37 Dec/67	34	Bud King Construction Company $574,470.00
FHP 32-2(1) YGB Line Highway	US 89, approximately 6 miles northerly from Neihart, Montana	0.459	Gr., base, bit. paving, bridge	8 Oct/67	22	Watters Construction Company $186,838.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway, thence 9.3 miles southerly	9.269	Gr., base, bit. plt. mix	16 Sept/67	29	R. J. Sundling & Sons $278,860.80
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base bit. paving bridge	28 Aug/68	33	Robert V. Burggraf Company $593,677.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	66 Nov/67	77	N. A. Nelson Construction Company $1,663,354.25
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Completed June 29, 1967			Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	86 Aug/67	92	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	55 Nov/67	23	E. F. Matelich Construction Company $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - August 31, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1(33)54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr.,Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	12	98
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Fair	3	90
LSI 90-2 (2) 105 Van Buren Inter. in Missoula-Bonner Sec.	---	Nelson Bros. Const.Co. $81,154.52	Landscaping	8/24/67	5/31/68	Not Started			
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66	3	99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
I 90-2 (34) 104 Urlin Ave. Inter-Change-Clark Fork in Missoula	0.760	N.L. Garrick Const. $129,805.94	Storm Sewer	7/21/67	120 Cal. Days	8/30/67	Poor	5	0
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Fair	70	66
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
F 215 (17) Jcts. of Hwys. 93 & 12 and County Rd.	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	--
UF 219 (27) Missoula-Broadway St. & Northwest Road	2.236	M & S Const. $714,446.28	G,GS & PMB	8/24/67	180 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	--	--	20
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str.,Gr. Surf.,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Poor	20	85
S 431 (3) So. of Hamilton No. & East Road	1.0	Mahnomen Pile Drvg. $442,097.48	G,GS,PMB & Const. 299.5' PCB	8/24/67	280 Cal. Days	Not Started			

Division 10-30 - Missoula - Cont'd

ROW S 431 (2) So. of Hamilton No. & East Road	1.0	Donald L. Mogan $368.00	Fencing	8/22/67	30 Cal. Days	Not Started			

Division 12-30 - Kalispell

S-000S (2) Round Butte-Ronan & Moise-Charlo-Nine Pipe	22.10	Western Sign Corp. $9,699.32	Traf. Cont. Devices & Signing	6/20/67	60 Cal. Days	7/25/67	Completed 8/4/67		
F 102 (4) & F 270 (12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
F-FG 257 (8) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.,Sign Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Completed 8/4/67		
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	Completed 8/26/67		
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	7/31/67	Good	12	10
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Company $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	--	--	90
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	Fair	6	81
S 424 (4) Polson-N. & W.	2.094	Zook Bros. Const. $286,910.09	G,BBS,GS & PMB	7/18/67	125 Cal. Days	8/8/67	Poor	12	3
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	--	--	82

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Good	34	88
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	Good	2	65
I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & W.; Montana City-E. Helena; Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMB,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	7/25/67	Good	70	4.5
I-IG 15-3 (8) 177 U-2 Montana City-N. & S.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	Not Started			
LSI 15-4 (1) 183 Lewis & Clark County Line-No.	---	Nelson Bros. Const. $105,465.69	Landscaping	8/24/67	5/31/68	Not Started			

MONTHLY CONSTRUCTION REPORT - 8/31/67 (Cont'd)

Division 0.-30 - Butte - Cont'd

I 15-4 (35) 184 Capital Interchange-Helena	---	Allen Electric $48,006.00	Lighting	8/24/67	90 Cal. Days	Not Started			
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	34	91
I-IG 90-4(13)209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Good	3	67
I 90-5 (14) 275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	Not Started			
I 90-5(16)272 U-1 & I-IG 90-6(21)275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP, Lighting, Sign, a 294.5', a dual 254.5' a dual 200.5' PCB's	6/26/67	400 Cal. Days	7/17/67	Good	53	6
I 90-5(16)272 U-2 I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.05	Fencing	6/26/67	30 Cal. Days	8/8/67	Fair	2	0
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G,GS & PMB	6/26/67	380 Cal. Days	7/20/67	Good	25	2
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', dual 138.0', dual 116.5', 2-111.5' PCB's	6/26/67	275 Cal. Days	7/31/67	Good	4	2
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const. Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	8/2/67	--	--	0
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Good	3	96
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	Fair	12	63
F 281 (19) Main St.-Twin Bridges	1.015	Kiely Const. Co. $455,010.34	G,GS,PMB & Surf.	7/21/67	220 Cal. Days	Not Started			

Division 22-30 - Bozeman

I-IG 90-6(22)305 U-1 Bozeman-Northside Sec.	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	Not Started			
I-IG 90-6(22)305 U-2 Bozeman-Northside Sec.	---	Sletten Const. Co. $651,284.95	Dual 351.0' Steel, Dual 188.0' & Dual 143.0' PCB Structures	8/24/67	250 Cal. Days	Not Started			
I-IG 90-6(22)305 U-3 Bozeman-Northside Sec.	1.388	U. S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	30	53
ROW F 217 (8) Gardiner-Livingston	1.611	Kober Const. Co. $6,892.00	Fencing	7/18/67	60 Cal. Days	Not Started			
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	---	--	78
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba, Contr. $174,662.90	278.0' PCB, G & GS	6/22/66	225 Cal. Days	8/2/66	Completed 8/24/67		

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	5	99
I-IG 15-4(26)221 U-1 Craig-No. & So.	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr.,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	32	91
I-IG 15-4(26)221 U-2 Craig-No. & So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	98
I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,1-4 lane & 1-2 Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	Fair	16	6
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	7/26/67	Fair	5	18
I 15-4 (29) 227 Craig-No. & So.	---	Cop Const. Company $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Completed 8/11/67		
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-4 (32) 218 Wolf Creek-No. Sec.	9.932	Nelson Bros. Const. $69,837.82	Seeding & Landscape	8/24/67	5/31/68	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Poor	70	74
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB's	6/22/66	250 Cal. Days	7/29/66	--	8	89
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	1	37
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	22	95
I 15-5(26)271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Good	5	80
I-IG 15-5(28)274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Completed 8/28/67		
I-IG 15-5(33)237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Good	30	82
I-IG 15-5(34)270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	--	--	97

MONTHLY CONSTRUCTION REPORT - 8/31/67 (Cont'd)

Division 31-30 - Great Falls (Cont'd)

I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Co. $154,247.74	Lighting	3/28/67	120 Cal. Days	8/8/67	Good	16	6
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	Fair	12	39
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	Good	17	49
U 224 (13) Central Ave.-W. Great Falls	0.414	Rainbow Elec. Company $21,581.20	Lighting	7/21/67	90 Cal. Days	7/31/67	--	--	0
F 238 (11) Wolf Creek-Augusta	---	Holland Const. Co. $28,035.00	Earth Removal	3/7/67	450 Cal. Days	3/16/67	Completed 8/11/67		
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	---	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	6/26/67	Fair	7	95
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	Good	61	69
F 9999 (6) Great Falls Streets	---	Skinner Enterprises $68,946.53	Traf.Cont.Devices	3/28/67	150 Cal. Days	6/1/67	Good	5	90

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	---	N.L.Garrick Const.Co. $101,589.65	Rest Area & Beautification	2/21/67	180 Cal. Days	4/17/67	Poor	3	80
ER 57 (4) U-2, ER 57 (5) U-2 & S 193(6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Completed 8/25/67		
F 152(9) & S 217(2) Harlem-Dodson & Zurich-No.	6.685	Schultz & Lindsay $995,136.69	G,GS,BSS & PMB	7/21/67	250 Cal. Days	Not Started			
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	--	--	83
ROW F 190 (5) U-4 & F 190 (9) Birch Creek-Browning	11.784	Bob Clark & Son $3,665.00	Fencing	7/21/67	45 Cal. Days	8/17/67	Poor	4	17
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Good	50	46
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Fair	12	99
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const. Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Completed 9/1/67		
S 222(6) & S 245(3) Gildford-No. & So.	12.509	Holland Const. Co. $250,653.68	PMB & 101.5' PCB & Apprs.	8/22/67	120 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 8/31/67 (Cont'd)

Division 32-30 - Havre (Cont'd)

ROW S 237 (5) Oilmont-East	5.339	Bohleen Const. $2,682.40	Fencing	5/23/67	45 Cal. Days	Not Started			
S 237 (6) Oilmont-East	5.339	Winslow Const. Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	6/19/67	Good	31	28
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. Co. $352,125.63	G,GS,PMB & Dr.	9/28/65	270 Cal. Days	12/6/65	Poor	4	99
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Good	18	60
S 430 (3) U-2 Chinook-Southwesterly	---	W. P. Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Completed 8/25/67		

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F-FG 86 (30) Miles City-No. Dak. Line	5.281	Richardson Const.Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	Fair	60	29
F 86 (32) Miles City-No. Dak. Line	6.442	Richardson Const. Co. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Fair	5	44
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Poor	11	45
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Good	42	48
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $1,518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	19	37
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Good	40	90
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB's	7/26/66	220 Cal. Days	8/18/66	--	--	82
F 246 (18) Circle-Glendive	0.050	Sletten Const.Co. $109,131.00	Widening of one 267.0' Steel Brdg.	8/24/67	225 Cal. Days	Not Started			
F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G,GS, & RMB	6/26/67	90 Cal. Days	8/1/67	Poor	23	5
F 256 (24) U-1 Grassrange-Jordan	9.754	Hilde Const. Co.,Inc. $1,246,626.92	G, GS & PMB	8/24/67	250 Cal. Days	Not Started			
S 398 (3) N. Of Plevna-Baker	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	7/6/67	Fair	42	48

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert,Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	7/20/67	Good	35	40
CJF 84(1), CJF 155(1), CJF 240(1) & CJF 333(1) W. of Wolf Point-N.Dak. Line, Glasgow-West & Grass Range-Malta	1.261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started			

MONTHLY CONSTRUCTION REPORT - 8/31/67 (Cont'd)

Division 42-30 - Wolf Point (Cont'd)

F 84 (34) W. of Wolf Point-No. Dak. Line	---	Walter Mackin & Son $89,786.90	90.0' CB & Struc. Plate Pipe	5/23/67	100 Cal. Days	6/7/67	Good	9	40
F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R. J. Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Good	28	72
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Completed 8/31/67		
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R. J. Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	99
S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Brdg. & Apprs.	6/20/67	325 Cal. Days	8/1/67	Good	18	4
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	--	--	84

Division 43-30 - Miles City

I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Good	21	94
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Good	--	98
I-IG 94-3(13)83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Poor	15	68
I-IG 94-3(13)83 U-2 Forsyth-West	---	W.P.Roscoe Company $308,563.80	143.0',394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Fair	19	87
I-IG 94-3(13)83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	98
I 94-3 (15) 76 Rosebud Co. Line-E.	14.165	Nelson Bros.Const.Co. $5,969.90	Seeding	8/24/67	30 Cal. Days	Not Started			
CJF 135 (1) Forsyth-Miles City	0.397	Empire Sand & Gravel $4,463.00	Screening	6/26/67	5/31/68	Not Started			
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal. Days	5/22/67	Poor	13	66
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G,GS & PMB	6/26/67	250 Cal. Days	7/19/67	Fair	33	15

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Not Started			
LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues', Inc. $233,818.01	Sprinklers, Land-scraping & Seeding	4/4/67	120 Cal. Days	5/18/67	Fair	6	11

MONTHLY CONSTRUCTION REPORT - 8/31/67 (Cont'd)
Division 51-30 - Billings (Cont'd)

I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	Poor	8	98
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	97
I 90-8 (37) 447, I 90-8 (46) 452 & F 187 (15) So. 27th St. Inter. & the Lockwood Flats Inter.-Billings	---	Midland Elec. Co. $49,275.00	Lighting	8/24/67	90 Cal. Days	Not Started			
I 90-8 (45) 443, F 228 (23) & S 192 (8) W. Billings Inter.	---	Midland Elec. Co. $106,416.30	Lighting & Signing	8/24/67	120 Cal. Days	Not Started			
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	11	94
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	92
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Good	69	52
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	2	66
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	28	84
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	Poor	2	97
I 94-2 (12) 67 Hysham-East Sec.	9.900	Nelson Bros. Const. $7,642.68	Seeding & Landscape	8/24/67	5/31/68	Not Started			
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Completed 8/18/67		
S 289 (9) So. of Roscoe	---	Long Const. Co.,Inc. $24,067.60	Struc.Plate Culv. Approaches	7/18/67	60 Cal. Days	8/2/67	Good	8	64
F 296 (17) Billings-Lavina	0.845	Empire Sand & Gravel $339,626.61	G,Dr.,GS,PMB,D & Beautification	5/23/67	200 Cal. Days	6/27/67	Good	28	24
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	8/1/67	Fair	4	20
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	7/31/67	Fair	22	6
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMB,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Poor	5	47

MONTHLY CONSTRUCTION REPORT - 8/31/67 (Cont'd)

Division 51-30 - Billings (Cont'd)

U 386 (8) Billings-13th St.	---	Yellowstone Elec. Co. $11,366.95	Lighting	8/24/67	90 Cal. Days	Not Started			
ROW S 433 (2) Laurel-No.	1.61[illegible]	Bohleen Construction $2,068.50	Fencing	7/21/67	250 Cal. Days	Not Started			
S 433 (3) Laurel-No.	7.88[illegible]	R.J.Studer & Sons Co. $635,740.69	G,GS,PMB & one 35.0' Steel Bridge & one 151.5' PCB	7/18/67	225 Cal. Days	8/15/67	Poor	9	0.4

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	--	2	48
F 26(8), F 333(33), F 33(7) & F 235(34) Jcts. N. of Grass Range W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf.Cont.Devices	3/28/67	45 Cal. Days	Not Started			
F 256 (24) U-2 Grassrange-Jordan	---	F.L.Flynn Company $69,362.64	131.5' PCB	8/24/67	100 Cal. Days	Not Started			
F 256 (27) Grass Range-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26/67	150 Cal. Days	8/9/67	Fair	3	10
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMB,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Completed 8/22/67		

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - September 30, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1(33)54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr.,Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Good	12	99
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Fair	2	99
LSI 90-2 (2) 105 Van Buren Inter. in Missoula-Bonner Sec.	---	Nelson Bros.Const.Co. $81,154.52	Landscaping	8/24/67	5/31/68	10/2/67	--	--	0
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	--	--	99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
I 90-2 (34) 104 Urlin Ave. Interchange-Clark Fork in Missoula	0.760	N.L.Garrick Const. $129,805.94	Storm Sewer	7/21/67	120 Cal. Days	8/30/67	Poor	6	3
I 90-2 (40) 102 & I 90-2 (41) 104 Grant Creek & Orange St. Interchanges	---	Allen Electric $30,696.50	Lighting	9/28/67	90 Cal. Days	Not Started			
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	Fair	70	66
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	9/13/67	Fair	6	1
F 215 (17) Jcts. of Hwys. 93 & 12 & County Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	--
UF 219 (27) Missoula-Broadway St. & Northwest Road	2.236	M & S Construction $714,446.28	G,GS & PMB	8/24/67	180 Cal. Days	10/2/67	--	--	0
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	Good	18	50
ROW F 237 (23) Bonner-Ovando	6.575	Donald L. Mogan $1,623.75	Fencing	9/26/67	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 9/30/67 (Cont'd)

Division 11-30 - Missoula (Cont'd)

F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str.,Gr, Surf.,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Poor	10	87
F 237 (25) Bonner-Ovando	6.575	Washington Const. Co. $985,348.20	G,GS,PMS & PMB	9/28/67	225 Cal. Days	Not Started			
S 431 (3) So. of Hamilton No. & East Road	1.0	Mahnomen Pile Drvg. $442,097.48	G,GS,PMB & Const. 299.5' PCB	8/24/67	280 Cal. Days	9/18/67	Fair	8	1
ROW S 431 (2) So. of Hamilton No. & East Road	1.0	Donald L. Mogan $368.00	Fencing	8/22/67	30 Cal. Days	Not Started			

Division 12-30 - Kalispell

F 102 (4) & F 270(12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	Not Started			
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	7/31/67	Fair	13	29
S 410 (4) NW of Traoy-Yaak River-Rexford	6.565	Grant Const. Company $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 8/23/67	--	93
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	--	--	81
S 424 (4) Polson-N. & W.	2.094	Zook Bros. Const. $286,910.09	G,BBS, GS & PMB	7/18/67	125 Cal. Days	8/8/67	Fair	26	17
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	--	--	82

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	--	--	90
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	Fair	2	75
I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & W.! Montana City-E. Helena; Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMB,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	7/25/67	Good	70	11
I-IG 15-3 (8) 177 U-2 Montana City-N. & S.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	13

MONTHLY CONSTRUCTION REPORT - 9/30/67 (Cont'd)

Division 21-30 - Butte (Cont'd)

LSI 15-4 (1) 183 Lewis & Clark Co. Line-No.	---	Nelson Bros. Const. $105,465.69	Landscaping	8/24/67	5/31/68	Not Started			
I 15-4 (35) 184 Capital Interchange-Helena	---	Allen Electric $48,006.00	Lighting	8/24/67	90 Cal. Days	Not Started			
I-IG 90-4(13)209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	22	95
I-IG 90-4(13)209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Good	3	88
I 90-5 (14) 275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	Not Started			
I 90-5(16)272 U-1 & I-IG 90-6(21)275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP, Lighting, Sign, a 294.5', a dual 254.5' a dual 200.5' PCB's	6/26/67	400 Cal. Days	7/17/67	Good	60	19
I 90-5(16)272 U-2 I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.05	Fencing	6/26/67	30 Cal. Days	8/8/67	Fair	2	0
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G,GS & PMB	6/26/67	380 Cal. Days	7/20/67	Good	50	9
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', dual 138.0', dual 116.5', 2-111.5' PCB's	6/26/67	275 Cal. Days	7/31/67	Fair	3	3
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const. Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	8/2/67	Fair	3	3
S 167 (7) Cardwell-South	---	Cop Const. Company $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Completed 9/12/67		
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Company $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	Fair	10	70
F 281 (19) Main St.-Twin Bridges	1.015	Kiely Const. Co. $455,010.34	G,GS,PMB & Surf.	7/21/67	220 Cal. Days	9/19/67	Fair	13	1

Division 22-30 - Bozeman

I-IG 90-6(22)305 U-1 Bozeman-Northside Sec.	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	Good	34	6
I-IG 90-6(22)305 U-2 Bozeman-Northside Sec.	---	Sletten Const. Co. $651,284.95	Dual 351.0' Steel, Dual 188.0' & Dual 143.0' PCB Structures	8/24/67	250 Cal. Days	9/21/67	Fair	6	0
I-IG 90-6(22)305 U-3 Bozeman-Northside Sec.	1.388	U. S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMB, Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	23	68
ROW F 217 (8) Gardiner-Livingston	1.611	Kober Const. Co. $6,892.00	Fencing	7/18/67	60 Cal. Days	Not Started			

LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	Completed 8/25/67		

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66	--	99
I-IG 15-4(26)221 U-1 Craig-No. & So.	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr.,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	16	99
I-IG 15-4(26)221 U-2 Craig-No. & So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	--	99
I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,1-4 lane & 1-2 Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	Poor	20	6
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	7/26/67	Good	--	34
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	Not Started			
I 15-4 (32) 218 Wolf Creek-No. Sec.	9.932	Nelson Bros. Const. $69,837.82	Seeding & Landscape	8/24/67	5/31/68	Not Started			
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Fair	75	74
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB's	6/22/66	250 Cal. Days	7/29/66	Fair	5	97
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	--	39
I 15-5(26)271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	9	98
I 15-5(26)271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	99
I-IG 15-5(33)237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Good	22	88
I-IG 15-5(34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	--	1	97

MONTHLY CONSTRUCTION REPORT - 9/30/67 (Cont'd)

Division 31-30 - Great Falls (Cont'd)

I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Company $154,247.74	Lighting	3/28/67	120 Cal. Days	8/8/67	Good	4	10
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	Fair	9	76
F 73 (5) U-1 Riceville-Armington	11.121	F& S Contracting Co. $1,626,976.37	G,GS,PMS	9/28/67	280 Cal. Days	Not Started			
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	Good	22	74
U 224 (13) Central Ave.-W. Great Falls	0.414	Rainbow Elec. Company $21,581.20	Lighting	7/21/67	90 Cal. Days	7/31/67	Fair	5	15
U 277 (7) 10th Ave. So. & 57th St.-Great Falls	--	Western Sign Corp. $61,737.75	Signs, Lighting & Channelization	2/21/67	60 Cal. Days	6/26/67	Completed 9/7/67		
S 312 (5) Great Falls-North	5.8[illegible]7	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	Good	50	89
F 9999 (6) Great Falls Streets	--	Skinner Enterprises $68,946.53	Traf.Cont.Devices	3/28/67	150 Cal. Days	6/1/67	Completed 9/15/67		

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass	--	N.L.Garrick Const.Co. $101,589.65	Rest Area & Beautification	2/21/67	180 Cal. Days	4/17/67	Fair	8	85
F 152(9) & S 217(2) Harlem-Dodson & Zurich-No.	6.685	Schultz & Lindsay $995,136.69	G,GS,PSS & PMB	7/21/67	250 Cal. Days	Not Started			
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	--	--	83
ROW F 190 (5) U-4 & F 190 (9) Birch Creek-Browning	11.784	Bob Clark & Son $3,665.00	Fencing	7/21/67	45 Cal. Days	8/17/67	Completed 9/20/67		
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Good	45	62
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	--	--	99
S 193 (10) Valier-Cut Bank	9.557	Peter Kiewit Sons Co. $779,953.39	G,GS,PMS & 1-91.5' PCB	9/26/67	180 Cal. Days	Not Started			
S 222(6) & S 245(3) Gildford-No. & So.	12.509	Holland Const.Co. $250,653.68	PMB & 101.5' PCB & Apprs.	8/22/67	120 Cal. Days	Not Started			
ROW S 237 (5) Oilmont-East	5.339	Bohleen Const. $2,682.40	Fencing	5/23/67	45 Cal. Days	Not Started			
S 237 (6) Oilmont-East	5.339	Winslow Const.Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	6/19/67	Good	39	50

Division 32-30 - Havre (Cont'd)

F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. Co. $352,125.63	G,GS,PMB & Dr.	9/28/65	270 Cal. Days	12/6/65	--	--	99
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Good	29	92

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F-FG 86 (30) Miles City-No.Dak. Line	5.281	Richardson Const.Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	Fair	41	37
F 86 (32) Miles City-No.Dak. Line	6.442	Richardson Const.Co. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Fair	30	46
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Good	15	56
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Good	44	66
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $1,518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	21	41
I-IG 94-6(14)209 U-2 Glendive-E. & W.	---	Northern Improvement $757,378.13	2-188.0', 1-279.5', 2-142.0', 1-289.5' & 2-255.0' PCB's	9/28/67	330 Cal. Days	Not Started			
I-IG 94-6(14)209 U-3 Glendive-E. & W.	---	Northern Improvement $728,681.64	2-780.6' PCB	9/28/67	300 Cal. Days	Not Started			
F 157 (24) Miles City-Jordan	10.222	Northern Improvement $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Completed 9/19/67		
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB's	7/26/66	220 Cal. Days	8/18/66	Good	28	94
F 246 (18) Circle-Glendive	0.050	Sletten Const.Co. $109,131.00	267.0' Steel Brdg.-(Widening)	8/24/67	225 Cal. Days	9/27/67	--	2	0
F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G,GS, & RMB	6/26/67	90 Cal. Days	8/1/67	Good	25	27
F 256 (24) U-1 Grassrange-Jordan	9.754	Hilde Const.Co.,Inc. $1,246,626.92	G, GS & PMB	8/24/67	250 Cal. Days	9/19/67	Good	20	1
S 398 (3) N. of Plevna-Baker	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	7/6/67	Fair	30	69

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert, Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	7/20/67	Good	20	58
CJF 84(1), CJF 155(1), CJF 240(1) & CJF 333(1) W. of Wolf Point-N.Dak. Line, Glasgow-W. & Grassrange-Malta	1.261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started			

MONTHLY CONSTRUCTION REPORT - 9/30/67 (Cont'd)

Division 42-30 - Wolf Point (Cont'd)

F 84 (34) W. of Wolf Point-No. Dak. Line	---	Walter Mackin & Son $89,786.90	90.0' CB & Struc. Plate Pipe	5/23/67	100 Cal. Days	6/7/67	Good	7	82
F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Good	26	80
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son, Inc. & R.J. Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Completed 9/5/67		
S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Bridge.& Apprs.	6/20/67	325 Cal. Days	8/1/67	Good	38	10
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Completed 9/20/67		

Division 43-30 - Miles City

I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Fair	16	96
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	--	--	98
I-IG 94-3 (13)83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' Co. $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	30	76
I-IG 94-3(13)83 U-2 Forsyth-West	---	W.P. Roscoe Company $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Good	12	96
I-IG 94-3(13)83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	98
I 94-3 (15) 76 Rosebud Co. Line-E.	14.165	Nelson Bros. Const. Co. $5,969.90	Seeding	8/24/67	30 Cal. Days	Not Started			
CJF 135 (1) Forsyth-Miles City	0.397	Empire Sand & Gravel $4,463.00	Screening	6/26/67	5/31/68	Not Started			
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' Co. $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal. Days	5/22/67	Fair	--	90
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G,GS & PMB	6/26/67	250 Cal. Days	7/19/67	Fair	23	19

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Not Started			
LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Land-scraping & Seeding	4/4/67	120 Cal. Days	5/18/67	Poor	6	12

MONTHLY CONSTRUCTION REPORT - 9/30/67 (Cont'd)
Division 51-30 - Billings (Cont'd)

I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	--	--	99
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	97
I 90-8 (37) 447, I 90-8 (46) 452 & F 187 (15) So. 27th St. Inter. & the Lockwood Flats Inter.-Billings	---	Midland Elec. Company $49,275.00	Lighting	8/24/67	90 Cal. Days	Not Started			
I 90-8 (45) 443, F 228 (23) & S 192 (8) W. Billings Inter.	---	Midland Elec. Co. $106,416.30	Lighting & Signing	8/24/67	120 Cal. Days	Not Started			
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	12	95
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Fair	3	93
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS, Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Good	99	61
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Good	2	72
I-IG 94-1(17) 13 U-1 & I 94-1 (19) 1 Pinehill-Ballantine & Ballantine-Pompey's Pillar	23.152	S. Birch, Inc. $2,971,294.12	G,GS,PMS,Sign & 2-111.5' PCB	9/28/67	300 Cal. Days	Not Started			
I-IG 94-1 (17) 13 U-2 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' PCB's	9/28/67	270 Cal. Days	Not Started			
I-IG 94-1 (17) 13 U-3 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $466,134.41	2-153.5', 123.0', 1-276.0', 1-259.0' & 1-75.0' PCB's	9/28/67	270 Cal. Days	Not Started			
I-IG 94-1 (17) 13 U-4 Ballantine-Pompey's Pillar	10.469	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	Not Started			
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	11	91
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	99
I 94-2 (12) 67 Hysham-East Sec.	9.900	Nelson Bros. Const. $7,642.68	Seeding & Landscape	8/24/67	5/31/68	Not Started			

MONTHLY CONSTRUCTION REPORT - 9/30/67 (Cont'd)

Division 51-30 - Billings (Cont'd)

S 289 (9) So. of Roscoe	---	Long Const. Co.,Inc. $24,067.60	Struc.Plate Culv. Approaches	7/18/67	60 Cal. Days	8/2/67	Good	--	99
F 296 (17) Billings-Lavina	0.845	Empire Sand & Gravel $339,626.61	G,Dr.,GS,PMB,D & Beautification	5/23/67	200 Cal. Days	6/27/67	Good	34	44
F 296 (18) Billings-27th St.SE	1.034	Midland Elec. Co. $27,950.50	Lighting	9/28/67	60 Cal. Days	Not Started			
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	8/1/67	Good	6	53
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	7/31/67	Fair	28	17
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMB,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Fair	9	47
U 386 (8) Billings-13th St.	---	Yellowstone Elec.Co. $11,366.95	Lighting	8/24/67	90 Cal. Days	Not Started			
ROW S 433 (2) Laurel-No.	1.611	Bohleen Construction $2,068.50	Fencing	7/21/67	250 Cal. Days	9/1/67	Completed 9/21/67		
S 433 (3) Laurel-No.	7.882	R.J.Studer & Sons Co. $635,740.69	G,GS,PMB & one 35.0' Steel Bridge & one 151.5' PCB	7/18/67	225 Cal. Days	8/15/67	Good	26	5

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	--	--	48
F 26(8), F 333(33), F 33(7) & F 235(34) Jcts. N. of Grass Range W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf.Cont.Devices	3/28/67	45 Cal. Days	Not Started			
F 108 (13) Billings-Roundup	1.739	R.J. Studer & Sons Co. $324,942.08	G, GS & PMS	9/28/67	150 Cal. Days	Not Started			
F 256 (24) U-2 Grassrange-Jordan	---	F.L. Flynn Company $69,362.64	131.5' PCB	8/24/67	100 Cal. Days	Not Started			
F 256 (27) Grassrange-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26/67	150 Cal. Days	8/9/67	Fair	3	20

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

September 30, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Grade, base, premix surfacing, tunnel widening	94 Sept/67	94	Waddell Construction Company $247,641.50
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	52 Dec/67	56	Bud King Construction Company $574,470.00
FHP 32-2(1)	US 89, approximately 6 miles northerly from Neihart, Montana	0.459	Grade, base, bit. paving, bridge	70 Oct/67	93	Watters Construction Company $186,838.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway, thence 9.3 miles southerly	9.269	Gr., base, bit. plt. mix	96 Sept/67	85	R. J. Sundling & Sons $278,860.80
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base bit. paving	57 Aug/68	62	Robert V. Burggraf Company $593,677.00
FHP 53-1(1)	US 212, 7.0 miles east of Ashland and extending 15.122 miles toward Broadus	15.122	Plt. mix	36 Dec/67	30	Schultz and Lindsay Construction Co. $308,744.70
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	91 Nov/67	90	N. A. Nelson Construction Company $1,663,354.25
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	99 Aug/67	100	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	75 Sept/68	43	E. F. Matelich Construction Company $555,876.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - October 31, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1(33)54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714	Murphy Bros., Inc. $3,048,327.92	G GS,PMS,Dr.,Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Completed 10/11/67		
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Completed 10/10/67		
LSI 90-2 (2) 105 Van Buren Inter. in Missoula-Bonner Sec.	---	Nelson Bros.Const.Co. $81,154.52	Landscaping	8/24/67	5/31/68	10/2/67	--	3	24
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	--	2	99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
I 90-2 (34) 104 Urlin Ave.-Interchange-Clark Fork in Missoula	0.760	N.L.Garrick Const. $129,805.94	Storm Sewer	7/21/67	120 Cal. Days	8/30/67	Fair	16	33
I 90-2 (40) 102 & I 90-2 (41) 104 Grant Creek & Orange St. Interchanges	---	Allen Electric $30,696.50	Lighting	9/28/67	90 Cal. Days	Not Started			
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	Poor	53	67
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	9/13/67	Fair	7	6
F 215 (17) Jcts. of Hwys. 93 & 12 & County Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	--
UF 219 (27) Missoula-Broadway St. & Northwest Road	2.236	M & S Construction $714,446.28	G,GS & PMB	8/24/67	180 Cal. Days	10/2/67	Fair	13	8
F 219 (29), S-SG 224(6) & S 224(10) Reserve St.-Inter. & W. of Missoula	1.807	Washington Const. Co. $417,459.50	G,GS,PMS & Lighting	10/27/67	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

Division 11-30 - Missoula

US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	Good	20	75
ROW F 237 (23) Bonner-Ovando	6.575	Donald L. Mogan $1,623.75	Fencing	9/26/67	30 Cal. Days	10/24/67	--	--	21
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str.,Gr, Surf.,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	--	4	85
F 237 (25) Bonner-Ovando	6.575	Washington Const. Co. $985,348.20	G,GS,PMS & PMB	9/28/67	225 Cal. Days	10/30/67	--	--	--
S 431 (3) So. of Hamilton No. & East Road	1.0	Mahnomen Pile Drvg. $442,097.48	G,GS,PMB & Const. 229.5' PCB	8/24/67	280 Cal. Days	9/18/67	Good	33	16
ROW S 431 (2) So. of Hamilton No. & East Road	1.0	Donald L. Mogan $368.00	Fencing	8/22/67	30 Cal. Days	9/25/67	Completed 10/4/67		
SMP 3299-67 Various	---	Ruffier Const.Co.,Inc. $124,374.00	Crushing & Stock-piling	10/24/67	100 Cal. Days	Not Started			

Division 12-30 - Kalispell

F 102 (4) & F 270(12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	10/4/67	--	2	80
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	7/31/67	Fair	6	38
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Company $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 8/23/67	--	93
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	--	--	81
S 424 (4) Polson-N. & W.	2.094	Zook Bros. Const. $286,910.09	G,BBS, GS & PMB	7/18/67	125 Cal. Days	8/8/67	Fair	--	44
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	--	--	86

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	--	--	90
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	90

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)
Division 21-30 - Butte

I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & W.; Montana City-E. Helena; Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const.Co. $2,907,061.20	G,GS,PMB,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	7/25/67	--	51	22
I-IG 15-3(8) 177 U-2 Montana City-N. & W.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	13
I 15-3(15)173 U-2 Clancy-N. & S.	3.569	Kober Const. Co. $28,581.90	Fencing	10/30/67	30 Cal. Days	Not Started			
LSI 15-4 (1) 183 Lewis & Clark Co. Line-No.	---	Nelson Bros. Const. $105,465.69	Landscaping	8/24/67	5/31/68	10/6/67	Poor	9	1
I 15-4 (35) 184 Capitol Interchange-Helena	---	Allen Electric $48,006.00	Lighting	8/24/67	90 Cal. Days	10/6/67	--	--	--
F 43 (24) Wisdom-Divide	50.6	Skinner Enterprises $9,342.00	Delineation	10/27/67	60 Cal. Days	Not Started			
F 43 (25) U-2 Wisdom-Divide	---	E.F. Matelich Const.Co. $177,496.62	1-304.0' PCB	10/27/67	150 Cal. Days	Not Started			
I-IG 90-4(13)209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	--	15	98
I-IG 90-4(13)209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Completed 10/20/67		
I 90-5(14)275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	8/23/67	--	7	3
I 90-5(16)272 U-1 & I-IG 90-6(21)275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP, Lighting, Sign, A 294.5', a dual 254.5' a dual 200.5' PCB's	6/26/67	400 Cal. Days	7/17/67	--	60	28
I 90-5(16)272 U-2 I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.05	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	27
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G,GS & PMB	6/26/67	380 Cal. Days	7/20/67	--	58	15
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', a dual 138.0', dual 116.5', 2-111.5' PCB's	6/26/67	275 Cal. Days	7/31/67	Good	6	6
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const.Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	8/2/67	--	3	7
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Company $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	--	47	83
F 281 (19) Main St.-Twin Bridges	1.015	Kiely Const. Co. $455,010.34	G,GS,PMB & Surf.	7/21/67	220 Cal. Days	9/19/67	Good	--	27
SMP 4799-67 Various	---	Kiely Const. Co. $49,125.00	Crush & Stockpile	10/24/67	60 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

Division 22-30 - Bozeman

I-IG 90-6(22)305 U-1 Bozeman-Northside Sec.	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	Fair	--	11
I-IG 90-6(22)305 U-2 Bozeman-Northside Sec.	---	Sletten Const. Co. $651,284.95	Dual 351.0' Steel, Dual 188.0' & Dual 143.0' PCB Structures	8/24/67	250 Cal. Days	9/21/67	Fair	10	3
I-IG 90-6(22)305 U-3 Bozeman-Northside Sec.	1.388	U. S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMB, Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	26	78
ROW F 217 (8) Gardiner-Livingston	1.611	Kober Const. Co. $6,892.00	Fencing	7/18/67	60 Cal. Days	Not Started			

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr.,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Completed 10/12/67		
I-IG 15-4(26)221 U-1 Craig-No. & So.	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr.,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	11	99
I-IG 15-4(26)221 U-2 Craig-No.& So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	99
I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr.,1-4 lane & 1-2 Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	Fair	20	15
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	7/26/67	--	--	34
I 15-4 (30) 210 Sieben-Wolf Creek	8.165	Bob Clark & Son Fencing $15,658.37	Seeding	3/28/67	11/15/67	10/9/67	Completed 10/27/67		
I 15-4 (32) 218 Wolf Creek-No. Sec.	9.932	Nelson Bros. Const. $69,837.82	Seeding & Landscape	8/24/67	5/31/68	10/19/67	Fair	3	6
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Good	60	77
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB's	6/22/66	250 Cal. Days	7/29/66	Completed 9/28/67		
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Fair	1	40
I 15-5(26)271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River- Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	2	99

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

Division 31-30 - Great Falls

I 15-5(26)271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	4	99
I-IG 15-5(33)237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Good	20	92
I-IG 15-5(34)270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr. GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Completed 10/3/67		
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Company $154,247.74	Lighting	3/28/67	120 Cal. Days	8/8/67	Good	12	22
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	--	--	80
F 73 (5) U-1 Riceville-Armington	11.121	F&S Contracting Co. $1,626,976.37	G,GS,PMS	9/28/67	280 Cal. Days	10/16/67	Fair	4	0.3
F 73 (5) U-2 Riceville-Armington	---	Waddell Const. Co. $388,191.41	1-164.0', 1-181.5' 1-163.0' & 1-158.0' PCB's	10/27/67	200 Cal. Days	Not Started			
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	Fair	2	99
U 224 (13) Central Ave.-W. Great Falls	0.414	Rainbow Elec. Company $21,581.20	Lighting	7/21/67	90 Cal. Days	7/31/67	--	--	20
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	Completed 10/26/67		

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass Rest Area	---	N.L.Garrick Const.Co. $101,589.65	Rest Area & Beautification	2/21/67	180 Cal. Days	4/17/67	Poor	9	90
F 152(9) & S 217(2) Harlem-Dodson & Zurich-No.	6.685	Schultz & Lindsay $995,136.69	G,GS,BSS & PMB	7/21/67	250 Cal. Days	10/9/67	Good	36	5
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	Fair	2	87
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co., Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Good	17	74
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Completed 10/26/67		
S 193 (10) Valier-Cut Bank	9.557	Peter Kiewit Sons Co. $779,953.39	G,GS,PMS & 1-91.5' PCB	9/26/67	180 Cal. Days	10/9/67	--	11	0
S 222(6) & S 245(3) Gildford-No. & So.	12.509	Holland Const.Co. $250,653.68	PMB & 101.5' PCB & Apprs.	8/22/67	120 Cal. Days	9/29/67	Fair	10	10

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

Division 32-30 - Havre

ROW S 237 (5) Oilmont-East	5.339	Bohleen Const. $2,682.40	Fencing	5/23/67	45 Cal. Days	10/5/67	Completed 10/18/67		
S 237 (6) Oilmont-East	5.339	Winslow Const. Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	6/19/67	Good	19	78
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. $352,125.63	G,GS,PMB & Dr.	9/28/65	270 Cal. Days	12/6/65	Completed 9/1/67		
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	--	--	98

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F-FG 86 (30) Miles City-No. Dak. Line	5.281	Richardson Const.Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	Fair	55	52
F 86 (32) Miles City-No.Dak. Line	6.442	Richardson Const.Co. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	--	--	56
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const.Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Good	23	64
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Good	40	83
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $1,518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Fair	13	49
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E. & W. & Merrill Ave.-Glendive	8.470	Northern Improvement Co. $2,919,399.90	G,GS,PMB,Sign & 1-dual 219.0' PCB	10/27/67	400 Cal. Days	Not Started			
I-IG 94-6(14)209 U-2 Glendive-E. & W.	---	Northern Improvement Co. $757,378.13	2-188.0', 1-279.5', 2-142.0', 1-289.5' & 2-255.0' PCB's	9/28/67	330 Cal. Days	Not Started			
I-IG 94-6(14)209 U-3 Glendive-E. & W.	---	Northern Improvement Co. $728,681.64	2-780.6' PCB	9/28/67	300 Cal. Days	Not Started			
I-IG 94-6(14)209 U-4 Glendive-E. & W.	---	Sletten Const. Co. $518,765.77	1-352.5', 1-dual 228', & 1-213.0' PCB's	10/27/67	270 Cal. Days	Not Started			
I-IG 94-6(14)209 U-5 Glendive-E. & W.	6.697	U. S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	Not Started			
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 131.5' & 131.5' PCB's	7/26/66	220 Cal. Days	8/18/66	Completed 10/16/67		
F 246 (18) Circle-Glendive	0.050	Sletten Const. Co. $109,131.00	267.0' Steel Brdg.- (Widening)	8/24/67	225 Cal. Days	9/27/67	Fair	5	13
F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G,GS, & RMB	6/26/67	90 Cal. Days	8/1/67	Fair	15	49
F 256 (24) U-1 Grassrange-Jordan	9.754	Hilde Const.Co.,Inc. $1,246,626.92	G, GS & PMB	8/24/67	250 Cal. Days	9/19/67	Good	39	11

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

Division 41-30 - Glendive

S 398 (3) N. of Plevna-Baker	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	7/6/67	Poor	19	93

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert,Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	7/20/67	Poor	34	68
CJF 84(1), CJF 155(1), CJF 240(1) & CJF 333(1) W. of Wolf Point-N.Dak. Line, Glasgow-W. & Grassrange-Malta	1.261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started			
F 84 (34) W. of Wolf Point-No. Dak. Line	---	Walter Mackin & Son $89,786.90	90.0' CB & Struc. Plate Pipe	5/23/67	100 Cal. Days	6/7/67	Completed 10/17/67		
F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	--	--	99
F 142(15) & F 148(11) Malta-Saco & Saco-East	7.595	Strandberg Const. & $143,761.08	Guard Rail, Widen Bridge End Apprs., Delineators and 2-90.0' Structures	10/27/67	7/15/68	Not Started			
S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Bridge & Apprs.	6/20/67	325 Cal. Days	8/1/67	Good	--	24
S 438 (3) Bainville-N. & West-Froid	10.307	Gus M.Albert, Contr. $682,347.93	G,GS & PMB	10/24/67	180 Cal. Days	Not Started			

Division 43-30 - Miles City

I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Str.	4/27/66	300 Cal. Days	6/15/66	Completed 10/19/67		
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic,Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Completed 9/29/67		
I-IG 94-3(13)83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' Co. $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	30	91
I-IG 94-3(13)83 U-2 Forsyth-West	---	W.P.Roscoe Company $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Completed 10/13/67		
I-IG 94-3(13)83 U-3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	98
I 94-3 (15) 76 Rosebud Co. Line-E.	14.165	Nelson Bros. Const.Co. $5,969.90	Seeding	8/24/67	30 Cal. Days	10/10/67	Completed 10/16/67		
CJF 135 (1)	0.397	Empire Sand & Gravel	Screening	6/26/67	5/31/68	Not Started			
S 323 (14) Colstrip-Forsyth	30.587	Peter Kiewit Sons' Co. $217,577.46	G,RMS,Dr.,S&C & Br. (91.5')	4/25/67	150 Cal. Days	5/22/67	Completed 10/27/67		
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G,GS & PMB	6/26/67	250 Cal. Days	7/19/67	Fair	29	39

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Not Started			
LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Land-scraping & Seeding	4/4/67	120 Cal. Days	5/18/67	Fair	11	29
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	Fair	--	99
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	98
I 90-8 (37) 447, I 90-8 (46) 452 & F 187 (15) So. 27th St. Inter. & the Lockwood Flats Inter.-Billings	---	Midland Elec. Company $49,275.00	Lighting	8/24/67	90 Cal. Days	Not Started			
I 90-8 (45) 443, F 228 (23) & S 192 (8) W. Billings Inter.	---	Midland Elec. Co. $106,416.30	Lighting & Signing	8/24/67	120 Cal. Days	10/16/67	--	--	2
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	10	2
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Poor	2	99
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Good	94	75
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Good	2	78
I-IG 94-1(17)13 U-1 & I 94-1 (19) 1 Pinehill-Ballantine & Ballantine-Pompey's Pillar	23.152	S. Birch, Inc. $2,971,294.12	G,GS,PMS,Sign & 2-111.5' PCB	9/28/67	300 Cal. Days	10/16/67	Fair	33	1
I-IG 94-1 (17) 13 U-2 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' PCB's	9/28/67	270 Cal. Days	10/18/67	Fair	9	1
I-IG 94-1 (17) 13 U-3 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $466,134.41	2-153.5', 123.0', 1-276.0', 1-259.0' & 1-75.0' PCB's	9/28/67	270 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 10/31/67 (Cont'd)

Division 51-30 - Billings

I-IG 94-1 (17) 13 U-4 Ballantine-Pompey's Pillar	10.469	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	Fair	3	--
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Fair	11	96
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	Completed 10/25/67		
I 94-2 (12) 67 Hysham-East Sec.	9.900	Nelson Bros. Const. $7,642.68	Seeding & Landscape	8/24/67	5/31/68	10/13/67	--	--	50
S 289 (9) So. of Roscoe	---	Long Const.Co.,Inc. $24,067.60	Struc. Plate Culv. Approaches	7/18/67	60 Cal. Days	8/2/67	Completed 10/2/67		
F 296 (17) Billings-Lavina	0.845	Empire Sand & Gravel $339,626.61	G,Dr.,GS,PMB,D & Beautification	5/23/67	200 Cal. Days	6/27/67	Good	26	59
F 296 (18) Billings-27th St.SE	1.034	Midland Elec. Co. $27,950.50	Lighting	9/28/67	60 Cal. Days	Not Started			
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	8/1/67	Good	5	83
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	7/31/67	Good	25	32
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMB,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Good	9	47
U 386 (8) Billings-13th St.	---	Yellowstone Elec. Co. $11,366.95	Lighting	8/24/67	90 Cal. Days	Not Started			
S 433 (3) Laurel-No.	7.882	R.J.Studer & Sons Co. $635,740.69	G,GS,PMB & one 35.0' Steel Bridge & one 151.5' PCB	7/18/67	225 Cal. Days	8/15/67	Good	28	17

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	2/28/67	Good	--	59
F 26(8), F 333(33), F 33(7), & F 235(34) Jcts. N. of Grass Range W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf.Cont.Devices	3/28/67	45 Cal. Days	Not Started			
F 108 (13) Billings-Roundup	1.739	R.J.Studer & Sons Co. $324,942.08	G, GS & PMS	9/28/67	150 Cal. Days	Not Started			
F 256 (24) U-2 Grass Range-Jordan	---	F.L.Flynn Company $69,362.64	131.5' PCB	8/24/67	100 Cal. Days	Not Started			
F 256 (27) Grass Range-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26/67	150 Cal. Days	8/9/67	Fair	6	35

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

November 1, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Grade, base, premix surfacing, tunnel widening Completed October 10, 1967			Waddell Construction Company $247,641.50
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	71 May/68	70	Bud King Construction Company $574,470.00
FHP 32-2(1)	US 89, approximately 6 miles northerly from Neihart, Montana	0.459	Grade, base, bit. paving, bridge Completed October 18, 1967			Watters Construction Company $186,838.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway, thence 9.3 miles southerly	9.269	Grade, base, bit. plt. mix	97 Oct/67	110	R. J. Sundling & Sons $278,860.80
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base bit. paving	84 Aug/68	72	Robert V. Burggraf Company $593,677.00
FHP 53-1(1)	US 212, 7.0 miles east of Ashland and extending 15.122 miles toward Broadus	15.122	Plt. mix	80 Nov/67	44	Schultz and Lindsay Construction Co. $308,744.70
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge	94 Nov/67	96	N. A. Nelson Construction Company $1,663,354.25
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges Completed October 16, 1967			Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	75 Sept/68	47	E. F. Matelich Construction Company $555,876.00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Gr., base, bit. plt. mix Contract awarded October 24, 1967			N. L. Garrick Construction Company Huson Logging Company $571,505.50

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - November 30, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-2 (2) 105 VanBuren Inter. in Missoula-Bonner Sec.	---	Nelson Bros.Const. Co. $81,154.52	Landscaping	8/24/67	5/31/68	10/2/67	Poor	2	24
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Completed 11/3/67		
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	96
I 90-2 (34) 104 Urlin Ave.-Interchange-Clark Fork	0.760	N. L. Garrick Const. $129,805.94	Storm Sewer	7/21/67	120 Cal. Days	8/30/67	--	--	56
I 90-2 (40) 102 & I 90-2 (41) 104 Grant Creek & Orange St. Interchanges	--	Allen Electric $30,696.50	Lighting	9/28/67	90 Cal. Days	Not Started			
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G, GS, PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	74
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294, 764.78	Structure	11/7/66	200 Cal. Days	9/13/67	Fair	7	16
F 215 (17) Jcts. of Hwys. 93 & 12 & County Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	--
UF 219 (27) Missoula-Broadway St. & Northwest Road	2.236	M & S Construction $714,446.28	G,GS & PMB	8/24/67	180 Cal. Days	10/2/67	Fair	4	24
F 219 (29) S-SG 224 (6) & S 224 (10) Reserve St.-Inter. & W. of Missoula	1.807	Washington Const. Co. $417,459.50	G,GS,PMS & Lighting	10/27/67	150 Cal. Days	11/24/67	--	2	0
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	Fair	6	92
ROW F 237 (23) Bonner-Ovando	6.575	Donald L. Morgan $1,623.75	Fencing	9/26/67	30 Cal. Days	10/24/67	Good	--	84
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str., Gr,	5/31/66	300 Cal. Days	7/13/66	--	--	93

MONTANA CONSTRUCTION REPORT - 11/30/67 (Cont'd)

Division 11-30 - Missoula

F 237 (25) Bonner-Ovando	6.575	Washington Const. Co. $985,348.20	G,GS,PMS & PMB	9/28/67	225 Cal. Days	10/30/67	Fair	10	3
S 431 (3) So. of Hamilton No. & East Road	1.0	Mahnomen Pile Drvg. $442,097.48	G,GS,PMB & Const.	8/24/67	280 Cal. Days	9/18/67	Good	38	38
SMP 3299-67 Various	---	Ruffier Const. Co.,Inc. $124,374.00	Crushing & Stock piling	10/24/67	100 Cal. Days	Not Started		--	--

Division 12-30 - Kalispell

F 102 (4) & F 270 (12) Whitefish So. Jct. & Big Fork No. Jct.	---	Skinner Enterprises $9,275.45	Flashing Beacons & Highway Lighting	2/21/67	45 Cal. Days	10/4/67	Completed 11-15-67	--	--
LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	159 Cal Days	Not Started			
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	7/31/67	Winter Shutdown 11/4/67	41	
S 410 (4) NW of Troy-Yaak River Rexford	6.565	Grant Const. Company $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 9/21/67	93	
S 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	--	--	81
S 424 (4) Polson-N. & W.	2.094	Zook Bros. Const. $286,910.09	G,BBS,GS & PMB	7/18/67	125 Cal. Days	8/8/67	Winter Shutdown 11/9/67	56	
SMP 1599-67 Flathead, Lake, Lincoln & Sanders Counties	---	Ruffier Const. Co. $134,856.00	Crush & Stockpile	1/24/67	180 Cal. Days	3/17/67	Completed 11/14/67		

DISTRICT TWO - BUTTE

Divison 21-30 - Butte

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,DR. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Completed 11/20/67		
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	2	98
I 15-2(22)123 U-1 I 115-2(5)126 U-1 I 90-4(15)216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-West Via Iron St.-Butte	5.607	Peter Kiewit Sons' Co. $1,693,578.11	PMS,PAR. G,GS	11/22/67	250 Cal. Days	Not Started			
I 15-2(22)123 U-2 I 115-2(5)126 U-2 & I 90-4(15)216 U-2 Butte-West & Butte Spur	5.282	Bohleen Const. Company $42,513.50	Fencing	11/22/67	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 11/30/67 (Cont'd)
Division 21-30 - Butte

I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & W.; Montana City-E. Helena; Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros., Const. Co. $2,907,061.20	G,GS,PMB,DR.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	7/25/67	Fair	71	30
I-IG 15-3(8) 177 U-2 Montana City-N. & W.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	Fair	--	26
I 15-3(15)173 U-1 Clancy-N. & S.	3.569	Zook Bros. Const. Co. $1,789,207.81	G,GS,PMS,Sign &	11/30/67	330 Cal. Days	Not Started			
I 15-3(15)173 U-2 Clancy-N. & S.	3.569	Kober Const. Company $28,581.90	Fencing	10/30/67	30 Cal. Days	Not Started			
LSI 15-4 (1) 183 Lewis & Clark Co. Line-No.	---	Nelson Bros. Const. $105,465.69	Landscaping	8/24/67	5/31/68	10/6/67	Fair	--	11
I 15-4 (35) 184 Capitol Interchange-Helena	---	Allen Electric $48,006.00	Lighting	8/24/67	90 Cal. Days	10/6/67	Fair	4	15
F 43 (24) Wisdom-Divide	50.6	Skinner Enterprises $9,342.00	Delineation	10/27/67	60 Cal. Days	11/21/67	Fair	2	13
F 43 (25) U-1 Wisdom-Divide	2.745	F & S Contracting Co. $661,353.19	G,GS & PMS	11/22/67	180 Cal. Days	Not Started			
F 43 (25) U-2 Wisdom-Divide	---	E.F. Matelich Const. Co. $177,496.62	1-304.0' PCB	10/27/67	150 Cal. Days	Not Started			
I-IG 90-4(13)209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr.,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Completed 11/24/67		
I 90-5(14)275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	8/23/67	Fair	14	11
I 90-5(16)272 U-1 & I-IG 90-6(21)275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP Lighting, Sign, A 294.5', a dual 254.5' a dual 200.5' PCB's	6/26/67	400 Cal. Days	7/17/67	Winter Shut down 11/30/67	17	28
I 90-5(16)272 U-s I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.05	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	27
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G,GS & PMB	6/26/67	380 Cal. Days	7/20/67	Fair	67	24
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', a dual 138.0', dual 116.5'	6/26/67	275 Cal. Days	7/31/67	Good	11	9
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const. Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	8/2/67	Good	3	28
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Company $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal Days	3/7/67	Good	6	94

MONTHLY CONSTRUCTION REPORT - 11/30/67 (Cont'd)

Division 21-30 - Butte

F 281 (19) Main St.-Twin Bridges	1.015	Kiely Const. Co. $455,010.34	G,GS,PMB & Surf.	7/21/67	220 Cal. Days	9/19/67	Good	16	79
SMP 4799-67 Various	---	Kiely Const. Co. $49,125.00	Crush & Stockpile	10/24/67	60 Cal. Days	11/30/67			

Division 22-30 - Bozeman

I-IG 90-6(22)305 U-1 Bozeman -Northside Sec.	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	Fair	45	45
I-IG 90-6(22)305 U-2 Bozeman-Northside Sec.		Sletten Const. Co. $651.284.95	Dual 351.0' Steel Dual 188.0' & Dual 143.0' PCB Structures	8/24/67	250 Cal. Days	9/21/67	Fair	13	6
I-IG 90-6(22)305 U-3 Bozeman-Northside Sec.	1.388	U.S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMB,Dr., & Structures	10/25/66	250 Cal. Days	11/22/66	Winter Shut-down 11-21-67		96
ROW F 217 (8) Gardiner-Livingston	1.611	Kober Const. Co. $6,892.00	Fencing	7/18/67	60 Cal. Days	9/11/67	Completed 11/21/67		

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I-IG 15-4(26)221 U-1 Craig-No. & So.	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,DR., Sing & Strs.	8/25/65	450 Cal. Days	9/7/65	Completed 10/30/67		
I-IG 15-4(26)221 U-2 Craig-No.& So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Poor	2	99
I 15-4(28)228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS,PMB,Dr., 1-4 land & 1-2 Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	Fair	23	22
I 15-4(28)228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	7/26/67	Fair	--	52
I 15-4 (32) 218 Wolf Creek-No. Sec.	9.932	Nelson Bros. Const. $69,837.82	Seeding & Landscape	8/24/67	5/31/68	10/19/67	Good	2	54
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Poor	30	78
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	1	44
I 15-5(26)271 U-1	2.042	McLaughlin, Inc. &	G,GS,CSB, Conc.	1/22/65	500 Cal. Days	3/15/65	Completed 11/28/67		
I-IG 15-5(31)273 U-1	2.990	Nilson-Smith Const.	Pav., PMS,Dr., Signs						
I-IG 315-5(3)272 U-1 & U 388 (8) Great Falls-W.,Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	0.573	$3,178,057.17	& 3 Conc. U.P.'s (239.5', 296.0' & 317.5')						

MONTHLY CONSTRUCTION REPORT - 11/30/67 (Cont'd)

Division 31-30 - Great Falls

I 15-5(26)271 U-2, I-IG 15-5(31)273 U-2 I-IG 315-5(3)272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	99
I-IG 15-5(33)237 Hardy Creek-South	--	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	5	99
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Company $154,247.74	Lighting	3/28/67	120 Cal. Days	8/8/67	Fair	8	36
F 64 (12) Great Falls-Armington	0.356	Cave Const., Inc. $41,934.21	G,BS,Channelization Sign & Lighting	2/21/67	60 Cal. Days	5/24/67	Completed 11/14/67		
F 64 (13) Great Falls-Armington	0.227	N. L. Garrick Const. $100,042.02	Structural Drainage	11/28/67	120 Cal. Days	Not Started			
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	Not Started			
F 73 (5) U-1 Riceville-Armington	11.121	F&S Contracting Co. $1,626,976.37	G,GS,PMS	9/28/67	280 Cal. Days	10/16/67	Fair	33	4
F 73 (5) U-2 Riceville-Armington	---	Waddell Const. Co. $388,191.41	1-164.0', 1-181.5' 1-163.0' & 1-158.0' PCB's	10/27/67	200 Cal. Days	11/10/67	Fair	17	4
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal.	4/4/67	--	--	99
U 224 (13) Central Ave. - W. Great Falls	0.414	Rainbow Elec. Company $21,581.20	Lighting	7/21/67	90 Cal. Days	7/31/67	--	--	20

Divison 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass Rest Area	---	N. L. Garrick Const. Co. $101,589.65	Rest Area Beautification	2/21/67	180 Cal. Days	4/17/67	Poor	3	92
F 152(9) & 217(2) Harlem-Dodson & Zurich-No.	6.685	Schultz & Lindsay $995,136.69	G,GS,BSS & PMB	7/21/67	250 Cal. Days	10/9/67	Winter Shut-down 11/28/67		22
ROW F 190 (5) U-3 Birch Creek-Browning	5.858	Walter Mackin & Son $9,316.10	Fencing	1/24/67	90 Cal. Days	5/19/67	Completed 11/6/67		
F 190 (8) Birch Creek-Browning	5.858	Hilde Const. Co., Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Winter Shut-down 10-20-67		74
ROW S 193 (8) Valier-Cut Bank	9.557	Bob Clark & Son Fencing Co. $20,908.20	Fencing	11/21/67	90 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 11/30/67 (Cont'd)

Division 32-30 - Havre

S 193 (10) Valier-Cut Bank	9.557	Peter Kiewit Sons Co. $779,953.39	G,GS,PMS & I-91.5' PCB	9/26/67	180 Cal. Days	10/9/67	Winter Shut-down 11/22/67	4
S 222(6) & S 245(3) Gildford-No. & So.	12,509	Holland Const. Co. $250,653.68	PMB & 101.5' PCB & Apprs.	8/22/67	120 Cal. Days	9/29/67	Winter Shut-down 10/26/67	24
S 237 (6) Oilmont-East	5.339	Winslow Const. Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB Bridge	5/23/67	150 Cal. Days	6/19/67	Winter Shut-down 11/1/67	82
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	-- --	98

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (9) Jordan-NW	6.643	Yonker, Inc. $338,941.94	Grade & GS	11/21/67	150 Cal. Days	Not Started		
F FG 86 (30) Miles City-No. Dak. Line	5.281	Richardson Const. Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	Winter Shut-11/15/67	61
F 86 (32) Miles City-No. Dak. Line	6.442	Richardson Const. Co. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Winter Shut-11/8/67	56
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Poor 3	75
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Fair 24	89
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started		
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $1,518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good 22	68
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E. & W. & Merrill Ave. - Glendive	8.470	Northern Improvement Co. $2,919,399.90	G,GS,PMB,Sign & 1-dual 219.0' PCB	10/27/67	400 Cal. Days	11/10/67	Winter Shut-down 11/18/67	0
I-IG 94-6(14)209 U-2 Glendive-E. & W.	---	Northern Improvement Co. $757,378.13	2-188.0', 1-279.5' 2-142.0', 1-289.5' & 2-255.0' PCB's	9/28/67	300 Cal. Days	11/16/67	Fair 11	1
I_IG 94-6(14)209 U-3 Glendive-E. & W.	---	Northern Improvement Co. $728,681.64	2-780.6' PCB	9/28/67	300 Cal. Days	11/7/67	Fair [illegible]	[illegible]
I-IG 94-6(14)209 U-4 Glendive-E. & W.	---	Sletten Const. Co. $518,765.77	1-352.5', 1-dual 228' & 1-213.0' PCB's	10/27/67	270 Cal. Days	Not Started		
I-IG 94-6(14)209 U-5 Glendive-E. & W.	6.697	U.S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	Not Started		
F 246 (18) Circle-Glendive	0.050	Sletten Const. Co. $109,131.00	267.0' Steel Brdg. (Widening	8/24/67	225 Cal. Days	9/27/67	Winter Shut-down 11/21/67	[illegible]
F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G,GS & RMB	6/26/67	90 Cal. Days	8/1/67	Winter Shut-down 11/13/67	70

MONTHLY CONSTRUCTION REPORT - 11/30/67 (Cont'd)

Division 41-30 - Glendive

F 256 (24) U-1 Grassrange-Jordan	9.754	Hilde Const.Co.,Inc. $1,246,626.92	G,GS & PMB	8/24/67	250 Cal. Days	9/19/67	Winter Shut-down 11/22/67	--	29
S 398 (3) N. of Plevna-Baker	6.093	Oil Field Serv.Co.,Inc. $170,200.38	G & GS	4/25/67	150 Cal. Days	7/6/67	Completed 11/1/67		

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert,Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	7/20/67	Winter Shut- 11/14/67		74
CJF 84(1), CJF 155(1), CJF 240(1) & CJF 333(1) W. of Wolf Point-N.Dak. Line Glasgow-W. & Grassrange-Malta	1,261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started			
F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Completed 11/25/67		
F 142(15) & F 148(11) Malta-Saco & Saco-East	7.595	Strandberg Const. & $143,761.08	Guard Rail, Widen Bridge End Apprs., Delineators and 2-90.0' Structures	10/27/67	7/15/68	Not Started			
S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Bridge & Apprs.	6/20/67	325 Cal. Days	8/1/67	Good	26	34
S 438 (3) Bainville-N. & West-Froid	10,307	Gus M. Albert, Contr. $682,347.93	G,GS & PMB	10/24/67	180 Cal. Days	11/6/67	Winter Shut- 11/20/67		4

Division 43-30 - Miles City

F 47(5) & F 198(8) Broadus-Olive & Ekalaka-Baker	---	Richardson Const. Co. $42,439.53	Flasher Installation G,GS,RMB & Traffic Signals & Sign	11/22/67	100 Cal. Days	Not Started			
I-IG 94-3(13)83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' Co. $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Completed 11/22/67		
I-IG 94-3(13)83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	Completed 11/16/67		
CJE 135 (1) Forsyth-Miles City	0.397	Empire Sand & Gravel $4,463.00	Screening	6/26/67	5/31/68	Not Started			
S 259 (4) Rosebud-Carters-ville & East	---	Charles M. Smith, Contractor $496,430.93	682.03'Steel Bridge	11/21/67	350 Cal. Days	Not Started			
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G,GS & PMB	6/26/67	250 Cal. Days	7/19/67	Good	35	58

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Not Started			
LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Land-scraping & Seeding	4/4/67	120 Cal. Days	5/18/67	Fair	11	50
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	Completed 11/22/67		
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Company $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Completed 11/29/67		
I 90-8 (37) 447 I 90-8 (46) 452 & F 187 (15) So. 27th St. Inter. & the Lockwood Flats Inter.-Billings	---	Midland Elec. Company $49,275.00	Lighting	8/24/67	90 Cal. Days	11/2/67	Fair	--	11
I 90-8 (45) 443 F 228 (23) & S 192 (8) W. Billings Inter.	---	Midland Elec. Co. $106,416.30	Lighting & Signing	8/24/67	120 Cal. Days	10/16/67	Fair	5	13
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr. & Delineation	11/30/65	350 Cal. Days	3/21/66	Completed 11/13/67		
I 94-1 (11) 1 U-3 Pinehill-Huntley	6/141	W.P. Roscoe Company $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Completed 11/14/67		
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,G,SPMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Winter Shut-11/28/67		79
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	2	87
I-IG 94-1(17)13 U-1 & I 94-1 (19) 1 Pinehill-Ballantine & Ballantine-Pompeys Pillar	23.152	S. Birch, Inc. $2,971,294.12	G,GS,PMS,Sign & 2-111.5' PCB	9/28/67	300 Cal. Days	11/16/67	Good	8	7
I-IG 94-1 (17) 13 U-2 Ballantine-Pompey's Billar		Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' PCB's	9/28/67	270 Cal. Days	10/18/67	Fair	12	7
I-IG 94-1 (17) 13 U-3 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $466,134.41	2-153.5', 123.0' 1-276.0', 1-259.0' & 1-75.0' PCB's	9/28/67	270 Cal. Days	11/7/67	Fair	3	1

MONTHLY CONSTRUCTION REPORT - 11/30/67 (Cont'd)

Division 51-30 - Billings

I-IG 94-1 (17) 13 U-4 Ballantine-Pompey's Pillar	10.469	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	Fair	3	17
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Completed 11/17/67		
I 94-2 (12) 67 Hysham-East Sec.	9.900	Nelson Bros. Const. $7,642.68	Seeding & Landscape	8/24/67	5/31/68	10/13/67	--	-	50
LSF 106 (1) Red Lodge-Rockvale Rd.	---	Long Const. Co., Inc. $80,561.55	Safety Rest Area	12/1/67	150 Cal. Days	Not Started			
F 296 (17) Billings-Lavina	0.845	Empire Sand & Gravel $339,626.61	G,DR.,GS,PMB,D & Beautification	5/23/67	200 Cal. Days	6/27.67	Poor	5	65
F 296 (18) Billings-27th St. SE	1.034	Midland Elec. Co. $27,950.50	Lighting	9/28/67	60 Cal. Days	11/15/67	--	--	--
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	8/1/67	--	--	--
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	7/31/67	Good	40	52
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMB,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Poor	8	50
U 386 (8) Billings-13th St.	---	Yellowstone Elec. Co. $11,366.95	Lighting	8/24/67	90 Cal. Days	Not Started			
S 433 (3) Laurel-No.	7.882	R.J. Studer & Sons Co. $635,740.69	G,GS,PMB & one 35.0' Steel Bridge & one 151.5' PCB	7/18/67	225 Cal. Days	8/15/67	Good	19	30

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs Harlowton	6.513	R.J. Sundling & Son, Inc. & R.J. Sundling $647,696.82	G,GS,PMB, & Dr.	10/25/66	280 Cal. Days	2/28/67	Fair	--	71
F 26(8), F 333(33) F 33(7), & F 235(34) Jcts. N. of Grass Range W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf. Cont. Devices	3/28/67	45 Cal. Days	11/21/67	Fair	2	16
F 108 (13) Billings-Roundup	1.739	R.J. Studer & Sons Co. $324,942.08	G,GS & PMS	9/28/67	150 Cal. Days	11/14/67	Fair	12	7
F 256 (24) U-2 Grass Range-Jordan	---	F.L.Flynn Company $69,362.64	131.5' PCB	8/24/67	100 Cal. Days	11/8/67	Fair	7	13
F 256 (27) Grass Range-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26.67	150 Cal. Days	8/9/67	Fair	11	50

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

November 30, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	83 May/68	83	Bud King Construction Company $574.470.00
FHP 42-3(1)	US 191, begins 5 miles south of Gallatin Gateway thence 9.3 miles southerly	9.269	Grade, base, bit. plt. mix Completed November 15, 1967	100	120	R. J. Sundling & Sons $278,860.80
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base bit. paving	92 July/68	80	Robert V. Burggraf Company $593,677.00
FHP 53-1(1)	US 212, 7.0 miles east of Ashland and extending 15.122 miles toward Broadus	15.122	Plt. mix Completed November 16, 1967			Schultz and Lindsay Construction Co. $308,744.70
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge Suspended - minor painting remaining	95 Nov/67	100	N. A. Nelson Construction Company $1,663,354.25
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	75 Sept/68	47	E. F. Matelich Construction Company $555,876.00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Gr., base, bit. plt. mix	2 Oct/68	2	N. L. Garrick Construction Company Huson Logging Company $571,505.50

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT
Month Ending - December 31, 1967

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-2 (2) 105 VanBuren Inter. in Missoula-Bonner Sec.	---	Nelson Bros. Const. Co. $81,154.52	Landscaping	8/24/67	5/31/68	10/2/67	--	--	27
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	Completed 12/18/67		
I 90-2 (34) 104 Urlin Ave.-Interchange-Clark Fork	0.760	N. L. Garrick Const. $129 805.94	Storm Sewer	7/21/67	120 Cal. Days	8/30/67	--	--	56
I 90-2 (40) 102 & I 90-2 (41) 104 Grant Creek & Orange St. Interchanges	---	Allen Electric $30,696.50	Lighting	9/28/67	90 Cal. Days	Not Started			
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMS & Dr.	11/23/66	300 Cal. Days	12/1/66	--	--	74
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Drvg. $294,764.78	Structure	11/7/66	200 Cal. Days	9/13/67	Good	11	23
F 215 (17) Jcts. of Hwys. 93 & 12 & County Road	---	Rainbow Elec. Co. $10,691.80	Lighting	7/26/67	30 Cal. Days	8/14/67	--	--	--
UF 219 (27) Missoula-Broadway St. & Northwest	2.236	M & S Construction $714,446.28	G,GS & PMB	8/24/67	180 Cal. Days	10/2/67	Fair	5	26
F 219 (29) S-SG 224(6) & S 224(10) Reserve St.-Inter. & W. of Missoula	1.807	Washington Const. Co. $417,459.50	G,GS,PMS & Lighting	10/27/67	150 Cal. Days	11/24/67	Winter Shutdown 12/12/67		26
US-USG 224 (5) Reserve St.-W. of Msla.	---	Hightower & Lubrecht $224,458.08	Structure	12/16/66	240 Cal. Days	3/2/67	--	--	92
ROW F 237 (23) Bonner-Ovando	6.575	Donald L. Mogan $1,623.75	Fencing	9/26/67	30 Cal. Days	10/24/67	--	--	84
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str.,Gr.	5/31/66	300 Cal. Days	7/13/66	--	--	93
F 237 (25) Bonner-Ovando	6.575	Washington Const. Co. $985,348.20	G,GS,PMS & PMB	9/28/67	225 Cal. Days	10/30/67	Winter Shutdown 12/5/67		4
S 431 (3) So. of Hamilton No. & East	1.0	Mahnomen Pile Drvg. $442,097.48	G,GS,PMB & Const.	8/24/67	280 Cal. Days	9/18/67	Fair	7	43
F 9999 (5) U-1 & S 218 (10) Missoula Sts.	0.024	Western Sign Corp. $60,395.30	Traf.Signals, G, GS & PMB	12/28/67	8/1/68	Not Started			

Division [illegible]30 - Missoula

SMP 3299-67 Various Roads	---	Ruffier Const.Co.,Inc. $124,374.00	Crushing & Stock-piling	10/24/67	100 Cal. Days	Not Started			

Division 12-30 - Kalispell

LSF 1-257 (2) Kalispell-W. Glacier	1.521	Skinner Enterprises $61,303.13	Beautification	4/25/67	150 Cal. Days	Not Started			
S 404 (5) Kalispell-So. Loop	2.441	Washington Const. Co. $357,619.62	G,BSS & PMB	6/20/67	150 Cal. Days	7/31/67	Winter Shutdown 11/4/67		41
S 410 (4) NW of Troy-Yaak River	6.565	Grant Const. Company $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 9/21/67		93
RexfordS 424 (3) Polson-N. & W.	2.775	Zook Bros. Const. $247,960.81	G,GS,PMS & Dr.	1/24/67	150 Cal. Days	3/21/67	--	--	81
S 424 (4) Polson-N. & W.	2.094	Zook Bros. Const. $286,910.09	G,BBS,GS & PMB	7/18/67	125 Cal. Days	8/8/67	Winter Shutdown 11/9/67		56

DISTRICT TWO - BUTTE

Division 21-30 - Butte

I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	Completed 12/7/67		
I 15-2 (22) 123 U-1, I 115-2 (5) 126 U-1, I 90-4 (15) 216 U-1 & U 70 (16) Butte-W., Butte-Spur, Butte-West Via Iron St.-Butte	5.607	Peter Kiewit Sons' Co. $1,693,578.11	PMS, Partial G, GS & Structures	11/22/67	250 Cal. Days	Not Started			
I 15-2 (22) 123 U-2, I 115-2 (5) 126 U-2 & I 90-4 (15) 216 U-2 Butte-West & Butte Spur	5.282	Bohleen Const. Co. $42,513.50	Fencing	11/22/67	30 Cal. Days	Not Started			
I-IG 15-3(8)177 U-1 & S 412 (6) Montana City-N. & W., Montana City-E. Helena, Lewis & Clark Co. Line & Permanente Cement Plant	6.083	Zook Bros. Const. Co. $2,907,061.20	G,GS PMB,Dr.,Sign & dual 133.0', dual 233.5', a 294.5' & a 284.5' PCB's	6/26/67	300 Cal. Days	7/25/67	Fair	51	34
I-IG 15-3(8)177 U-2 Montana City-N. & W.	5.552	Fred Strandberg Const. $39,771.20	Fencing	6/26/67	30 Cal. Days	8/7/67	--	--	32
I 15-3 (15) 173 U-1 Clancy-N. & S.	3.569	Zook Bros. Const. Co. $1,789,207.81	G GS,PMS,Sign & Structures	11/30/67	330 Cal. Days	Not Started			
I 15-3 (15) 173 U-2 Clancy-N. & S.	3.569	Kober Const. Company $28,581.90	Fencing	10/30/67	30 Cal. Days	Not Started			
LSI 15-4 (1) 183 Lewis & Clark Co. Line-N.	---	Nelson Bros. Const. $105,465.69	Landscaping	8/24/67	5/31/68	10/6/67	--	--	11
I 15-4 (35) 184 Capitol Inter.-Helena	---	Allen Electric $48,006.00	Lighting	8/24/67	90 Cal. Days	10/6/67	--	--	20

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)

Division 30 - Butte

F 43 (24) Wisdom-Divide	50.6	Skinner Enterprises $9,342.00	Delineation	10/27/67	60 Cal. Days	11/21/67	--	--	20
F 43 (25) U-1 Wisdom-Divide	2.745	F & S Contracting Co. $661,353.19	G,GS & PMS	11/22/67	180 Cal. Days	Not Started			
F 43 (25) U-2 Wisdom-Divide	---	E.F.Matelich Const.Co. $177,496.62	1-304.0' PCB	10/27/67	150 Cal. Days	Not Started			
I 90-5 (14) 275 Three Forks-West	---	Haggerty-Messmer Co. $294,083.48	Dual 273.0' PCB	5/23/67	250 Cal. Days	8/23/67	--	--	16
I 90-5(16)272 U-1 & I-IG 90-6(21)275 U-1 Three Forks-W. & E.	4.359	Peter Kiewit Sons' Co. $2,497,405.98	G,GS,CSS,PMB,CP Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' PCB's	6/26/67	400 Cal. Days	7/17/67	Winter Shutdown 11/30/67		29
I 90-5(16)272 U-2 I-IG 90-6(21)275 U-2 Three Forks-West	4.359	Fred Strandberg Const. $27,612.06	Fencing	6/26/67	30 Cal. Days	8/8/67	--	--	27
I 90-5 (17) 250 U-1 Cardwell-West	4.899	Nilson-Smith Const. $1,779,498.92	G,GS & PMB	6/26/67	380 Cal. Days	7/20/67	Winter Shutdown 12/12/67		33
I 90-5 (17) 250 U-2 Cardwell-West	---	Huckaba Const. $453,561.46	Dual 206.5', a dual 138.0', dual 116.5' & 2-111.5' PCB's	6/26/67	275 Cal. Days	7/31/67	Fair	5	13
I 90-5 (17) 250 U-3 Cardwell-West	4.899	Pipestone Const. Co. $34,694.45	Fencing	6/26/67	30 Cal. Days	8/2/67	--	--	31
U 249(17) & F 214(6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	3/7/67	--	--	99
F 281 (19) Main St.-Twin Bridges	1.015	Kiely Const. Co. $455,010.34	G,GS,PMB & Surf.	7/21/67	220 Cal. Days	9/19/67	--	--	79
SMP 4799-67 Various Roads	---	Kiely Const.Co. $49,125.00	Crush & Stockpile	10/24/67	60 Cal. Days	11/30/67	Fair	5	66

Division 22-30 - Bozeman

I-IG 90-6(22) 305 U-1 Bozeman-Northside	1.388	Wickens Bros. $592,364.77	G & Dr.	8/24/67	300 Cal. Days	9/19/67	--	--	50
I-IG 90-6(22)305 U-2 Bozeman-Northside	---	Sletten Const. Co. $651,284.95	Dual 351.0' Steel, Dual 188.0' & Dual 143.0' PCB Structures	8/24/67	250 Cal. Days	9/21/67	Fair	12	12
I-IG 90-6(22)305 U-3 Bozeman-Northside	1.388	U. S. Steel Corp. $34,848.20	Fencing	8/24/67	30 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788 318.70	G,GS,PMB,Dr., & Structures	10/25/66	250 Cal. Days	11/22/66	Winter Shutdown 11/21/67		96

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I-IG 15-4(26)221 U-2 Craig-No. & So.	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Completed 12/5/67		
I-IG 15-4(26)221 U-3 Craig-No. & So.	7.233	Nelson Bros. Const.Co. $168,320.90	Guard & Med. Rail & Emb. Protectors	12/28/67	120 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)

Division 30 - Great Falls

I 15-4 (28) 228 U-1 Stickney Creek-No.	2.626	Schultz & Lindsay $1,418,267.64	G,GS PMB,Dr.,4 Lane & 2 Lane (93.0' ea.) CB's	5/23/67	300 Cal. Days	7/14/67	--	--	22
I 15-4 (28) 228 U-2 Stickney Creek-No.	2.626	Bohleen Const. $21,618.10	Fencing	5/23/67	30 Cal. Days	7/26/67	--	--	52
I 15-4 (32) 218 Wolf Creek-No.	9.932	Nelson Bros. Const. $69 837.82	Seeding & Landscape	8/24/67	5/31/68	10/19/67	--	--	62
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros. Const. Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	--	--	78
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	--	--	51
I 15-5(26)271 U-2, I-IG 15-5(31)273 U-2 & I-IG 315-5(3)272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Completed 12/1/67		
I-IG 15-5(33) 237 Hardy Creek-South	---	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	--	--	96
I 15-5 (36) 267 & I 315-5 (4) 268 Gore Hill-Emerson Jct. & Great Falls Spur	11.210	Rainbow Elec. Company $154,247.74	Lighting	3/28/67	120 Cal. Days	8/8/67	Fair	2	41
F 64 (13) Great Falls-Armington	0.227	N. L. Garrick Const. $100,042.02	Struc. Drainage	11/28/67	120 Cal. Days	Not Started			
ROW F 73 (4) Riceville-Armington	11.121	Bohleen Const. $21,519.00	Fencing	11/21/67	60 Cal. Days	Not Started			
F 73 (5) U-1 Riceville-Armington	11.121	F&S Contracting Co. $1,626,976.37	G,GS,PMS	9/28/67	280 Cal. Days	10/16/67	Winter Shutdown 11/24/67		6
F 73 (5) U-2 Riceville-Armington	---	Waddell Const. Co. $388,191.41	A 164.0', 181.5', 163.0' & 158.0' PCB's	10/27/67	200 Cal. Days	11/10/67	Fair	7	13
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	4/4/67	--	--	99
U 224 (13) Central Ave.-W. Great Falls	0.414	Rainbow Elec. Co. $21,581.20	Lighting	7/21/67	90 Cal. Days	7/31/67	--	--	20

Division 32-30 - Havre

LSI 15-8 (2) 387 Sweetgrass Rest Area	---	N. L. Garrick Const. $101,589.65	Rest Area Beaut.	2/21/67	180 Cal. Days	4/17/67	Winter Shutdown 10/24/67		92
F 152(9) & S 217(2) Harlem-Dodson & Zurich-No.	6.685	Schultz & Lindsay $995,136.69	G,GS,BSS & PMB	7/21/67	250 Cal. Days	10/9/67	Winter Shutdown 11/28/67		22

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)

Division 30 - Havre

F 190 (8) Birch Creek-Browning	5.858	Hilde Const. Co. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	5/9/67	Winter Shutdown 10/20/67		74
ROW S 193 (8) Valier-Cut Bank	9.557	Bob Clark & Son Fencing $20,908.20	Fencing	11/21/67	90 Cal. Days	Not Started			
S 193 (10) Valier-Cut Bank	9.557	Peter Kiewit Sons' Co. $779,953.39	G,GS,PMS & a 91.5' PCB	9/26/67	180 Cal. Days	10/9/67	Winter Shutdown 11/22/67		7
S 222(6) & S 245(3) Gildford-No. & So.	12.509	Holland Const. Co. $250,653.68	PMB & 101.5' PCB & Apprs.	8/22/67	120 Cal. Days	9/29/67	Winter Shutdown 10/26/67		25
S 237 (6) Oilmont-East	5.339	Winslow Const. Co. $394,706.12	G,GS,PMB,Dr. & a 70' PCB	5/23/67	150 Cal. Days	6/19/67	Winter Shutdown 11/1/67		82
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Completed 12/12/67		

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (9) Jordan-NW	6.643	Yonker, Inc. $338,941.94	G & GS	11/21/67	150 Cal. Days	Not Started			
F-FG 86 (30) Miles City-No. Dak. Line	5.281	Richardson Const.Co. $786,389.86	G,BBS,PMB & a 213.0' PC Overpass	5/23/67	210 Cal. Days	6/21/67	Winter Shutdown 11/15/67		61
F 86 (32) Miles City-No. Dak. Line	6.442	Richardson Const. Co. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	4/10/67	Winter Shutdown 11/8/67		56
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Str.	5/24/66	450 Cal. Days	6/22/66	Good	10	83
I-IG 94-6(12)212 U-1 Glendive-E. & W.	1.609	Brasel & Sims Const. $755,309.36	G & Dr.	1/26/67	200 Cal. Days	5/5/67	Winter Shutdown 11/18/67		89
I-IG 94-6(12)212 U-2 Glendive-E. & W.	1.012	Walter Mackin & Son $5,881.50	Fencing	1/24/67	30 Cal. Days	Not Started			
I 94-6 (13) 213 Glendive-E. & W.	---	Sletten Const. Co. $1,518,248.38	1,973.0' Str.	1/24/67	425 Cal. Days	2/3/67	Good	12	80
I-IG 94-6(14)209 U-1 & U 199 (8) Glendive-E. & W. & Merrill Ave.-Glendive	8.470	Northern Improvement $2,919,399.90	G,GS,PMB,Sign & a dual 219.0' PCB	10/27/67	400 Cal. Days	11/10/67	Winter Shutdown 11/18/67		1
I-IG 94-6(14)209 U-2 Glendive-E. & W.	---	Northern Improvement $757,378.13	2-188.0', 1-279.5', 2-142.0', 1-289.5' & 2-255.0' PCB's	9/28/67	330 Cal. Days	11/16/67	Fair	6	3
I-IG 94-6(14)209 U-3 Glendive-E. & W.	---	Northern Improvement $728,681.64	2-780.6' PCB's	9/28/67	300 Cal. Days	11/7/67	Fair	20	5
I-IG 94-6(14)209 U-4 Glendive-E. & W.	---	Sletten Const. Co. $518,765.77	1-352.5', 1-dual 228' & 1-213.0' PCB's	10/27/67	270 Cal. Days	12/4/67	Fair	9	3
I-IG 94-6(14)209 U-5 Glendive-E. & W.	6.697	U. S. Steel Corp. $104,217.57	Fencing	10/27/67	30 Cal. Days	Not Started			
F 246 (18) Circle-Glendive	0.050	Sletten Const. Co. $109,131.00	267.0' Steel Brdg. (Widening)	8/24/67	225 Cal. Days	9/27/67	Winter Shutdown 11/21/67		23

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)

Division 41-30 - Glendive

F 247 (20) Jordan-Circle	1.022	Harry Norgaard Co. $176,257.28	G,GS & RMB	6/26/67	90 Cal. Days	8/1/67	Winter Shutdown 11/13/67	70
F 256 (24) U-1 Grassrange-Jordan	9.754	Hilde Const. Co.,Inc. $1,246,626.92	G,GS & PMB	8/24/67	250 Cal. Days	9/19/67	Winter Shutdown 12/1/67	29

Division 42-30 - Wolf Point

S 15 (14) Poplar-Flaxville	6.987	Gus M. Albert, Contr. $258,035.45	G,GS,PMB & Dr.	5/23/67	150 Cal. Days	7/20/67	Winter Shutdown 11/14/67	74
CJF 84(1), CJF 155(1), CJF 240(1) & CJF 333(1) W. of Wolf Point-N.Dak. Line, Glasgow-W. & Grassrange-Malta	1.261	Zekay, Inc. $13,109.50	Screening	6/26/67	5/31/68	Not Started		
F 142(15) & F 148(11) Malta-Saco & Saco-East	7.595	Strandberg Const. & Miles Construction $143,761.08	Guard Rail, Widen Bridge End Apprs., Delineators & 2-90.0' Structures	10/27/67	7/15/68	Not Started		
S 387 (3) Sprole Siding-So.	---	N.A.Nelson Const.Co. $1,270,555.64	1,056.0' Steel Bridge & Apprs.	6/20/67	325 Cal. Days	8/1/67	Suspend 23 11/30/67	38
S 429 (3) SE of Wolf Point to Hungry Creek	7.107	Hilde Const.Co.,Inc. $481,814.45	G,GS & PMB	12/28/67	200 Cal. Days	Not Started		
S 438 (3) Bainville-N. & West-Froid	10.307	Gus M. Albert, Contr. $682,347.93	G,GS & PMB	10/24/67	180 Cal. Days	11/6/67	Winter Shutdown 11/20/67	4

Division 43-30 - Miles City

F 47(5) & F 198(8) Broadus-Olive & Ekalaka-Baker	---	Richardson Const.Co. $42,439.53	Flasher Installation G,GS,RMB & Traf.Signals & Sign	11/22/67	100 Cal. Days	Not Started		
CJF 135 (1) Forsyth-Miles City	0.397	Empire Sand & Gravel $4,463.00	Screening	6/26/67	5/31/68	Not Started		
S 259 (4) Rosebud-Carterville & East	---	Chas. M. Smith,Contr. $496,430.93	682.03' Steel Bridge	11/21/67	350 Cal. Days	Not Started		
F 407 (3) Wyoming Line-Biddle-Broadus	8.767	Brasel & Sims Const. $779,023.20	G,GS & PMB	6/26/67	250 Cal. Days	7/19/67	Winter Shutdown 11/27/67	58

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

CJF 53 (1) Billings-Pompey's Pillar	0.114	Hasse Cathodic, Ltd. $3,296.00	Screening	6/26/67	5/31/68	Terminated 12/8/67		

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)
Division 51-30 - Billings

LSI 90-8 (3) 443, I 90-8 (41) 444 & LSF 2-228 (2) Billings Interchange to Highway U.S. 87	6.411	Spragues, Inc. $233,818.01	Sprinklers, Landscaping & Seeding	4/4/67	120 Cal. Days	5/18/67	--	--	53
I 90-8 (37) 447, I 90-8 (46) 452 & F 187 (15) So. 27th St. Inter. & the Lockwood Flats Inter.-Billings	---	Midland Elec. Co. $49,275.00	Lighting	8/24/67	90 Cal. Days	11/2/67	Poor	--	12
I 90-8 (45) 443 F 228 (23) & S 192 (8) W. Billings Inter.	---	Midland Elec. Co. $106,416.30	Lighting & Sign	8/24/67	120 Cal. Days	10/16/67	--	--	17
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Winter Shutdown 11/28/67		79
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	--	--	87
I-IG 94-1(17)13 U-1 & I 94-1 (19) 1 Pinehill-Ballantine & Ballantine-Pompey's Pillar	23.152	S. Birch, Inc. $2,971,294.12	G,GS PMS,Sign & 2-111.5' PCB's	9/28/67	300 Cal. Days	11/16/67	Fair	3	12
I-IG 94-1 (17) 13 U-2 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $563,877.08	2-128.0', 1-60.0' & 1-461.7' PCB's	9/28/67	270 Cal. Days	10/18/67	--	--	9
I-IG 94-1 (17) 13 U-3 Ballantine-Pompey's Pillar	---	Riklin Const. Co. $466,134.41	2-153.5', 123.0', 1-276.0', 1-259.0' & 1-75.0' PCB's	9/28/67	270 Cal. Days	11/7/67	Fair	5	4
I-IG 94-1 (17) 13 U-4 Ballantine-Pompey's Pillar	10.469	Fred Strandberg Const. $68,022.12	Fencing	9/28/67	30 Cal. Days	10/19/67	--	--	26
I 94-2 (12) 67 Hysham-East	9.900	Nelson Bros. Const. $7,642.68	Seeding & Landscape	8/24/67	5/31/68	10/13/67	--	--	50
LSF 106 (1) Red Lodge-Rockvale	---	Long Const. Co.,Inc. $80,561.55	Safety Rest Area	12/1/67	150 Cal. Days	12/11/67	--	--	--
F 296 (17) Billings-Lavina	0.845	Empire Sand & Gravel $339,626.61	G,Dr.,GS,PMB,D & Beautification	5/23/67	200 Cal. Days	6/27/67	--	--	68
F 296 (18) Billings-27th St. SE	1.034	Midland Elec. Co. $27,950.50	Lighting	9/28/67	60 Cal. Days	11/15/67	--	3	1
ROW S 322 (8) Hardin-Sarpy	7.632	George Rakes, Inc. $20,596.65	Fencing	6/20/67	30 Cal. Days	8/1/67	--	--	90
S 322 (9) Hardin-Sarpy	7.632	Maronick Const. Co. $791,583.24	G,GS,PMB & one 91.5' PCB	6/20/67	150 Cal. Days	7/31/67	Fair	7	56
S 367 (5) Custer-Myers Brdg.-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMB Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Fair	8	55

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)

Division 51-30 - Billings

U 386 (8) Billings-13th St.	---	Yellowstone Elec. Co. $11,366.95	Lighting	8/24/67	90 Cal. Days	Not Started		
S 433 (3) Laurel-No.	7.882	R.J.Studer & Sons Co. $635,740.69	G,GS,PMB & 1-35.0' Steel Brdg. & 1-151.5' PCB's	7/18/67	225 Cal. Days	8/15/67	Winter Shutdown 12/13/67	36

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB, & Dr.	10/25/66	280 Cal. Days	2/28/67	-- --	73
F 26(8), F 333(33) F 33(7), & F 235(34) Jcts. N. of Grassrange, W. of Roundup, W. of Moore & East of Roy	---	Skinner Enterprises $9,228.87	Traf.Cont.Devices	3/28/67	45 Cal. Days	11/21/67	-- --	99
F 108 (13) Billings-Roundup	1.739	R.J.Studer & Sons Co. $324,942.08	G,GS & PMS	9/28/67	150 Cal. Days	11/14/67	Winter Shutdown 12/15/67	21
F 256 (24) U-2 Grassrange-Jordan	---	F.L.Flynn Company $69,362.64	131.5' PCB	8/24/67	100 Cal. Days	11/8/67	Winter Shutdown 11/30/67	33
F 256 (27) Grassrange-Jordan	0.246	Francis M. Tindall $145,635.43	SPP & 91.5' PCB	6/26/67	150 Cal. Days	8/9/67	-- --	62

MONTHLY CONSTRUCTION REPORT - 12/31/67 (Cont'd)

Division 51-30 - Billings

D 386 (8)	---	Tallowstone Elec. Co. Lighting	8/24/67
Billings-13th St.		$11,566.95	
4 427 (3)	7.882	B.J.Studer & Sons Co. G,GS,PMB & L-23,D	1/8/
Lourel-No.		$693,740.69	Steel Bridge & [illegible]

Division 52-30 - Lowlstown

2 8 (15)	6.513	R.J.Sundling & Sons,	G;GS,PMB, & [illegible]
White Sulphur Springs		Inc. & R.J.Sundling	
Harlowton		$647,696.92	
1 26(8), 2 33(33)	---	Skinner Enterprises	Tiaf Cont Inv[illegible]
2 35(7), & 2 235(34)		$9,228.67	
Ave. W. of Greenrange,			
W. of Roundup, W. of Moore			
& East of Ryo			
4 108 (10)	1.710	R.J.Studer & Sons Co.	F-BR & TMS
Lewiston-Roundup		$724,942.08	
2 446 (24) D-2	---	I.T.Flynn Company	[illegible]
Grassrange-Jordan		$69,962.64	
2 [illegible] (27)	0.246	Kenneth M. Fitzgerald	[illegible]
Grassrange-Jordan		$145,815.41	

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

December 31, 1967

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
FHP 9-1(4)	15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A	5.346	Gr., select surf.	88 May/68	86	Bud King Construction Company $574,470.00
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (Intermittent)	Grading, base bit. paving	92 July/68	80	Robert V. Burggraf Company $593,677.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Grade, base, bit. plt. mix, bridge Suspended - minor painting remaining	99 June/68	104	N. A. Nelson Construction Company $1,663,354.25
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge Winter shutdown	75 Sept/68	47	E. F. Matelich Construction Company $555,876.00
ERFO 44(4)	US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station	2.975	Gr., base, bit. plt. mix Winter shutdown	7 Oct/68 December 12, 1967	7	N. L. Garrick Construction Company Huson Logging Company (joint venture) $571,505.50